

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin	Devon Perry	Partial	Friday, October 04, 2024

Informational:

1 Misc

10-3-24 DP. Floyds crew set the outflow structure. It looks high for a detention basin. There will be water retained in the bowl.

10-4-24 DP. Floyds crew is onsite cleaning up around the detention basin. It is scheduled to get hydroseeded Monday. McCown Gordon is currently looking into the outflow structure. It is set within a 1/10. The inflow pipe has 1% fall into the basin which is what its called out for. The problem is that with the outflow being so high, water will sit in the pipe

Comments: