

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20235733  
Address: 209 SE GREEN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Monday, October 14, 2024

Informational:

1 Misc

08/29/24 Thursday JMJ (Site Rite Construction Co.)  
Contractor continue to install 24" RCP storm pipe approximately 30' plus nyloplastic drain.

9-3-24 DP. Site Rite was on site and installed 8 sticks of private storm line 1 24". They will be setting the nyloplast tomorrow. They were backfilling with type 5 aggregate and compacting in 8" lifts.

09/04/24 Wednesday JMJ Site Rite installed approximately 56' of 24" RCP and poured flowable fill around nyloplast that was installed yesterday.

09/10/24 Tuesday JMJ Site Rite contractor continued the installation on the East of of 24" RCP on 09/06/24 Friday. Contractor began installation approximately 125' of 18" RCP along the Southern of Market Plaza.

Informational:

2 Misc

09/17/24 Tuesday JMJ (Site Rite)  
Contractor began to install roof drains as-per project plans.

10/14/24 Monday JMJ (Site Rite)  
Contractor restarted install of roof drains last week as-per project plans.  
Today STM-16,16c,17,18,19,20, & 21, also AD2-nyloplast.

**Comments:**