

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231351
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, October 22, 2024

Informational:

1	Misc	9-18-24 BR Contractor (Selby Excavation) installed 250' of 8" water main on line G from Sta. 4+55 - Sta. 2+00. At Sta. 4+20 contractor installed 11.25' bend to get water main back on center line do to when 8" gate was installed it was 3' off center line.
		9-19-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line G from Sta. 2+00 - Sta. 0+00. With 100' on water line A from Sta. 2+20 - 3+00.
		9-25-24 BR Contractor (Selby Excavation) installed 500' of 8" water main on line A from Sta. 3+00 - Sta. 9+00. 2nd crew installed 200' of 8" water main on line A from Sta. 15+18 - Sta. 14+00.
		9-26-24 BR Contractor (Selby Excavation) installed 400' of 8" water main on line A from Sta. 9+00 - Sta. 13+00. Also contractor installed 300' of 6" pipe with fire hydrants on water line A.
		9-30-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line a from Sta. 13+00 - Sta. 14+00 & Sta. 2+46 - Sta. 1+53 to fire hydrant assembly.

10-1-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line A from Sta. 1+53 - Sta. 0+00. Both 8x8 tees are installed for water line C & water line B.

10-22-24 BR Contractor (Selby Excavation) performed a chlorination/disinfection test on water line A, line G, line B, line C which is a pass.

Comments: