

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20235268  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Friday, October 25, 2024

Informational:

1 Misc

9-30-24 BR Contractor (Selby Excavation) installed 130' of 8" water main from Sta. 12+36 - Sta. 11+68 and 1st vault structure installed on water line C.

10-1-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line C from Sta. 11+68 - Sta. 9+00 with fire hydrant assembly installed.

10-2-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 9+00 - Sta. 5+00 with fire hydrant installed.

10-3-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 5+00 - Sta. 2+00 with fire hydrant installed.

10-8-24 BR Contractor (Selby Excavation) installed 120' of 8" water main on line C from Sta. 2+00 - Sta. 0+50 with backflow vault installed.

10-21-24 BR Contractor (Selby Excavation) installed 100' of 8" water main on line E from Sta. 0+00 - Sta. 1+00 with backflow vault installed.

10-22-24 BR Contractor (Selby Excavation) preformed a chlorination/disinfection test on water line A, line G, line B, line C which is a pass.

10-23-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line E from Sta. 1+00 - Sta. 3+00 with fire hydrant at Sta. 2+65 installed.

10-24-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line E from Sta. 3+00 - Sta. 6+58. Also contractor installed 200' f 8" water main on line D from Sta. 0+00 - Sta. 2+00 with fire hydrant installed.

10-25-24 BR Contractor flush water line A, line G, line B, & line C ready for bacteriological test.

**Comments:**