

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231814
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Nick Scott	Passed	Wednesday, November 13, 2024

Informational:

1	Misc	1-31-24 NS Site visited to do a Hydro test and the first one was started at 10:45am and failed at 12:37pm it had dropped 7psi. 1-31-24 NS 2nd hydro test started at 12:41pm 1-31-24 NS 2nd Hydro Test passed at 2:41pm with 0 psi lost 2-1-24 NS Ben the site super said that they are going to change the service line to a 3 inc line and when that happens that will need to be pressured tested as well.
---	------	---

Comments: