



LEE'S SUMMIT MISSOURI

Substantial Completion and Temporary Occupancy Extension Request

Permit Number PRRES 20224156	Date 11-14-24
Project Name Milligan	Project Address 512 NE Promised View Drive

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

Due to the size and complexity of this project, it has taken longer than typical to get to this stage. There has also been many change orders and scope of work changes and adjustments that have added time. Example: Electrical rough in has taken almost 6 months alone. We are looking to start insulation in the next couple of weeks



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:
<https://devservices.cityofls.net/Permit/Locator>

Insulation	11-27
Drywall	1-7
Hardwoods	1-16
Tile	2-6
Trim	2-28
Paint	3-28
Finishes	6-30
Punchout & Turnover	10-30

Name: Steve Immer

Phone: 913-485-8975

E-Mail: Steve@StarrHomes.NET

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____