

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20235268  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Passed	Friday, November 22, 2024

Informational:

1	Misc	7-18-24 BR Contractor (Selby Excavation) installed 210' of 8" PVC pipe from MH A-9 heading to MH E-1.
		7-22-24 BR Contractor (Selby Excavation) installed 300' of 8" PVC pipe with MH E-1 structure installed.
		7-24-24 DA Contractor (Selby Excavation) installed 300' of 8" PVC pipe from MH E-1 to MH E-2 with MH E-2 structure installed.
		7-25-24 BR Contractor (Selby Excavation) installed 270' of 8" PVC pipe from MH E-2 to MH E-4 with MH E-3 & MH E-4 structure installed.
		7-29-24 BR Contractor (Selby Excavation) installed 200' of 8" PVC pipe from MH A-3 heading to MH B-1.
		7-30-24 DA Contractor (Selby Excavation) installed 200' of 8" PVC pipe with MH B-1 structure installed.
		8-1-24 BR Contractor (Selby Excavation) installed 230' of 8" PVC pipe from MH B-1 to MH B-2 with MH B-2 structure installed.

8-2-24 BR Contractor (Selby Excavation) installed 330' of 8" PVC pipe from MH B-2 to MH D-1 with MH B-3 & MH D-1 structure installed.

8-5-24 BR Contractor (Selby Excavation) installed 150' of 8" PVC pipe from MH B-3 to MH B-4 with MH B-4 structure installed.

8-6-24 JJ Contractor (Selby Excavation) installed 130' of 8" PVC pipe from MH B-3 to MH B-4 with MH B-4 structure installed.

8-8-24 BR Contractor (Selby Excavation) installed 40' of 8" PVC pipe from MH B-4 with B-5 with structure installed.

**Comments:**