

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20243094  
Address: 3222 SW ENOCH ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Tuesday, November 26, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Nail siding along edges @ 6" oc</li><li>-Protect plumbing at laundry</li><li>-Protect dryer duct at top plates with BOCA plates</li><li>-Strap exterior wall top plates where bored more than 50% ft g to throughout</li> <li>-Nail corner studs w/ 16d@12" oc or equivalent nailing</li><li>-Fb fireplace and adjacent wall space from attic</li><li>-Provide purlin support at max 4 ft intervals</li><li>-Provide engineer recheck the roof beam size above great room. Currently (2)2x12 is installed; or support to stair bearing wall</li><li>-Protect refrigerator water line with BOCA plate</li><li>-Nail and install missing hangers at stair</li><li>-Protect water service line in basement bedroom</li><li>-Connect duct to basement bathroom fan</li><li>-Anchor basement sill plates within 12" of break</li><li>-Fb basement bedroom and bathroom wall from fur down ceiling space (pack in more insulation)</li><li>-Solid block the cantilevered joists above bearing wall (Insulate cantilevered joists space first)</li><li>-Bond gas piping</li><li>-Protect wiring running across bottom of joists near panel</li></ul>
---	------	--

**\*\*DO NOT INSULATE**

**Comments:**