

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20216450
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Thursday, December 05, 2024

Informational:

- | | | |
|---|------|--|
| 1 | Misc | 9-17-24 BR Contractor (ESS) installed 200' of 8" water main at STA. 16+00 - Sta. 17+00, Sta. 9+00 - Sta. 11+00 on line 11, Sta. 4+00 - Sta. 5+13 on line 7, Sta. 6+00 - Sta. 7+00 on line 9. |
| | | 9-18-24 BR Contractor (ESS) installed 420' of 8" water main on line 11 from Sta. 11+00 - Sta. 15+00. Also contractor poured backing blocks on all tee's and fire hydrant assembly. |
| | | 12-2-24 BR Contractor (ESS) installed 320' of 8" water main on line 6 from Sta. 3+20 - Sta. 0+00. Also fire hydrant at Sta. 2+03 is installed. |
| | | 12-3-24 BR Contractor (ESS) installed 300' of 8" water main on line 6 from Sta. 3+20 - Sta. 6+00 with fire hydrant assembly installed. |
| | | 12-4-24 BR Contractor (ESS) installed 400' of 8" water main on line 7 from Sta. 0+00 - Sta. 4+87 with fire hydrant assembly installed. |
| | | 12-5-24 BR Contractor (ESS) installed 350' of 8" water main on line 11 from Sta. 14+00 - Sta. 10+00. |
| | | 12-9-24 BR All water connection is complete ready for pressure test. |

Comments: