

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Passed	Thursday, December 19, 2024

Informational:

1 Misc

10-9-24 BR Contractor started working on installing storm box south side of building to connect to existing 36" RCP pipe.

10-14-24 BR Contractor installed rebar on storm boxes bottom on storm box 1-1, 1-2, & 1-3. Also poured concrete footings to all 3 storm boxes.

10-15-24 BR Contractor install rebar to concrete bases for framing walls on storm boxes 1-2, 1-3 which these boxes are ready for concrete.

10-16-24 BR Contractor poured concrete walls on storm box 1-2, & 1-3 with installing 15" HDPE pipe to box 1-2 & 1-3.

10-18-24 BR Contractor poured inverts in storm box 1-3, & 1-2. Also installed 150' of 15" HDPE pipe from storm box 1-2 to box 1-1.

10-21-24 BR Contractor installed 100' of 15" HDPE pipe from storm box 1-2 to box 1-1 and tee at Sta. 0+40 to connect roof drains line 1.

10-23-24 BR Contractor installed roof drains on west side and east side of fuel island to connect to 15" HDPE storm pipe.

10-24-24 BR Contractor poured lid for storm box 1-1 and inverts inside storm box.

Comments: