

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Shawn Hoffman	Partial	Tuesday, January 14, 2025

Corrective Action Required:

1	FIRST FLOOR	Corridor ceiling framing approved -118 and 115 ok to 1 side for electrical equipment
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	Corridor ceiling framing approved
---	--------------	-----------------------------------

Corrective Action Required:

3	THIRD FLOOR	Corridor ceiling framing approved
---	-------------	-----------------------------------

Throughout:

- Install all fire dampers
- Complete balcony framing
- Seal dead spaces and install collars
- Seal penetrations at corridors
- Install sprinkler line to patio

In addition to throughout items:

333-FB ceiling line in living
322-seal draft stop

317-Complete shaft assembly-ROOM NOT READY

Corrective Action Required:

4

FOURTH FLOOR

Corridor ceiling framing approved

Partial all rough for units only. Balconies and other spaces not complete

Throughout;

-Install all fire dampers

-Complete balcony framing

-Seal dead spaces and install collars
complete atrium shaft wall

-DO NOT COVER INSPECTION ITEMS

Corrective Action Required:

5

STAIR TOWER 1

Comments: