

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mitchell Schwarz	Failed	Friday, December 27, 2024

Corrective Action Required:

1 FIRST FLOOR Corridor ceiling framing approved

Corrective Action Required:

2 SECOND FLOOR Corridor ceiling framing approved

Corrective Action Required:

3 THIRD FLOOR Corridor ceiling framing approved

Corrective Action Required:

4 FOURTH FLOOR Corridor ceiling framing approved

Partial all rough for units only. Balconies and other spaces not complete

Throughout;

- Install all fire dampers
- Complete balcony framing
- Seal dead spaces and install collars
- Install putty packs at party walls

In addition to throughout items typical of all

432- seal penetrations in dead space fire blocking

421- fire caulk sprinkler line at party wall

412-fireblock top of furr out wall, Fireblock vertical at 10' oc max at shaft wall

(seal penetrations), complete atrium shaft wall, missing stud at furr out wall
*OK TO INSULATE-DO NOT COVER INSPECTION ITEMS

Comments: