

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Wednesday, January 15, 2025

Informational:

1 Misc

5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.

08-06-24 JMJ installed sanitary 8" SDR-26 pipe, but had to remove seven stick of wrongly align sanitary pipe. Lateral lines were installed on newly installed sanitary pipe.

12-12-24 BR Contractor installed MH B-2 with 100' of 24" PVC from MH B-2 heading to MH B-1.

12-13-24 BR Contractor installed 200' of 24" PVC pipe heading to MH B-1.

12-17-24 BR Contractor installed 150' of 24" PVC pipe before running to heavy rock before the pond outfall basin.

1-15-25 BR Contractor installed 50' of 24' PVC pipe to MH B-2. Also contractor excavated ex. 16" PVC pipe and cut encasement that was around ex.16" PVC pipe to get it prepared for connection of bypass pipe.

1-22-25 BR Contractor installed aggerate and rebar to pond outfall on section that was remove to installed 24" PVC pipe.

1-24-25 BR Contractor poured concrete on pond outfall section and 4 columns that was remove for new 24" PVC pipe.

**Comments:**