

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, March 26, 2024

Informational:

1	Misc	10-23-23 BR Contractor installed 200' of 12" water main on Sta.14+50 - Sta.12+75 south east side of property.
		10-31-23 BR Contractor installed 250' of 12" water main on Sta.12+75 - Sta.11+00
		11-1-23 BR Contractor installed 400' of 12" water main on Sta. 11+00 - Sta. 7+00
		11-6-23 BR Contractor installed 400' of 12" water main on Sta. 7+00 - Sta. 3+50
		11-8-23 BR Contractor installed 300' of 12" water main on Sta.3+50 - Sta.0+75
		11-9-23 BR Contractor installed 100' of 12" water main line B Sta.0+00 - Sta.1+00
		11-16-23 BR Contractor installed 400' of 12" water main on line B Sta. 1+00 - Sta. 5+00 and fire hydrant was installed at Sta. 4+44.
		11-17-23 BR Contractor installed 200' of 12" water main on line B Sta. 5+00 - Sta. 7+00

2-1-24 BR Contractor installed 230' of 12" water main on line B Sta. 7+00 - Sta. 9+32 and installed fire hydrant at 9+32.

2-2-24 BR Contractor installed 200' of 12" water main on line B Sta. 9+32 - 10+89. Contractor installed 12x8 tee at Sta. 10+31 also.

2-9-24 BR I informed the contractor to installed all threats on 12" water main at were they have 45 bends for more stability at every 45 bends on the water mains.

2-13-24 BR Contractor installed all threats on 45 bends on the water main. Also contractor poured backing blocks at all bends and tees on water main.

2-20-24 BR Contractor installed fire hydrant at STA. 12+02 on the 12" water main. Also contractor installed air release valve at STA. 10+38 on water main.

2-29-24 BR Contractor installed 300' of 12" water main to final connection to existing 12" water main. At STA. 0+19 1st 45 bend was install, STA. 0+14 2nd 45 bend was installed. At STA. 0+05 90 bend was installed for final connection.

3-14-24 BR Contractor started chlorination on 12" water main.

3-18-24 BR Contractor flush the 12" water main.

3-26-24 BR Contractor connected new 12" water main line A to existing 12" water main at STA. 0+00. 12" water main line A was flush.

1-29-25 BR Contractor final connected 12" water main line A to existing 16" water at Sta. 15+18. The 12" & 16" was flush and back in service.

Comments: