

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20242901  
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Tuesday, February 04, 2025

Informational:

1	Misc	10-23-24 Dustin A , Talked with Jared on erosion control. They are removing the rest of the brush today and Gordon is scheduled to come out tomorrow 10-24-24 Dustin A, Erosion control on north side is still absent, 10-30-24 Dustin A, Pad site work being done 11-5-24 Dustin A, footing work 11-7-24 Dustin A, footing work , rip out curb to make a construction entrance 11-12-24 Dustin A, Footing work 12-10-24 Dustin A, no work for us 12-11-24 Jamie S, on site contractor hauling off dirt 12-11-24 Dustin A, Hauling off spoils 12-13-24 Dustin A, no work for us 12-17-24 Dustin A, Footing work for second building 12-27-24 Dustin A, Nobody on site 1-13-25 Dustin A. Nobody on site due to cold and snow 1-31-25 Dustin A, rain. building work 2-4-25 Dustin A, no work
---	------	--

Comments: