

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232901
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, February 11, 2025

Informational:

1	Misc	7-16-24 BR Contractor (Selby Excavation) installed 40' of 8" PVC pipe from MH A-7 before running into heavy rock.
		7-17-24 BR Contractor (Selby Excavation) installed 280' f 8" PVC pipe from MH A-7 to MH A-1 with MH A-1 structure installed.
		7-18-24 BR Contractor (Selby Excavation) installed 220' of 8" PVC pipe from MH A-1 to MH A-2 with MH A-2 structure installed.
		7-19-24 BR Contractor (Selby Excavation) installed 170' of 8" PVC pipe from MH A-1 to MH A-2 with MH A-2 structure installed.
		7-22-24 BR Contractor (Selby Excavation) installed 300' of 8" PVC pipe from MH A-2 to MH A-4 with MH A-3 & MH A-4 structure installed.
		7-24-24 DA Contractor (Selby Excavation) installed 220' of 8" PVC pipe from MH A-4.
		7-25-24 BR Contractor (Selby Excavation) installed 250' of 8" PVC pipe to MH C-1 with structure installed.

7-29-24 BR Contractor (Selby Excavation) installed 230' of 8" PVC pipe from MH C-1 heading to MH C-2.

7-30-24 DA Contractor (Selby Excavation) installed 220' of 8" PVC pipe from MH C-1 to MH C-2 with structure installed.

7-31-24 DA Contractor (Selby Excavation) installed 200' of 8" PVC pipe from MH C-2 to MH G-1.

8-1-24 BR Contractor (Selby Excavation) installed 100' of service wyes.

8-7-24 JMJ Contractor (Selby Excavation) installed 220' of 8" PVC pipe and MH C-3.

6 service laterals were installed between MH A-6 & MH A-5, 2 more service laterals between MH A-5 and MH A-4. CFS test was onsite doing compaction testing.

8-9-24 BR Contractor (Selby Excavation) installed 6 service laterals on MH G-1 thru MH C-3.

2-6-25 BR Contractor excavating on 8" PVC pipe between MH A-8 & MH A-7 to remove 10% sag in pipe do to sewer bond inspection.

2-10-25 BR Contractor excavated service wye between MH A-7 & MH A-7 to lowering tap to 45% do to tap is to high.

2-11-25 BR Contractor excavated service wye between MH A-2 & MH A-3, MH A-3 & MH A-4 to raise tap to 45% do to tap is to low.

Comments: