

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733
Address: 209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin		Partial	Thursday, March 13, 2025

Informational:
1 Misc

03/12/25 Wednesday

Contractor started to install the underground detention basin as-per project plans yesterday 03/11/25 Monday. Contractor cut into existing storm box to tie-in newly installed basin to exist storm system.

03/13/25 Thursday

Contractor completed laying the 10 chamber underground detention on private line #2 approximately eighty-five feet in length. Nineteen feet of 15" HDPE storm pipe to the West of chambers and thirty-one feet of 15" HDPE storm pipe to the East of chambers on private line #2 as-per plans (sheet C302).

Comments: