



Missouri Public Service Commission
Manufactured Housing & Modular Units Program
Application for Modular Unit Plan Approvals

Transmittal Number (PSC Office) 3757500 253	Check Number 42717	Check Amount \$75.00
INSTRUCTIONS		
Submit the completed application, plans, & fees to your Third Party to forward to: Manufactured Housing & Modular Units Program P.O. Box 360, Jefferson City, MO 65102 or 200 Madison St., 5th Fl., Jefferson City, MO 65101	Plan Approval Fees (non-refundable): \$75 per model Make all checks and money orders payable to: Missouri Director of Revenue	How to reach us: Phone: 800-819-3180 Fax: 573-522-2509 Web Page: www.psc.mo.gov
MANUFACTURER INFORMATION Must use the actual facility name & address where the model will be produced.		
Registration Number: 12-000455	Registration Expiration Date: JUN 23 2020	
Manufacturer's Name: Palomar Modular Buildings, LLC		
Contact Name: Nancy Miller	Email Address: nmiller@palomarmodular.com	
Mailing Address: P.O. Box 909	Physical Location: 505 N. Interstate 35-E	
City/State/Zip: DeSoto, TX 75123	DeSoto, TX 75115	
Phone Number: 469-727-0727	Fax Number:	
THIRD PARTY INSPECTION AGENCY INFORMATION NOTE: A letter from the authorized representative approving models listed below must be attached to this Plan Approval Form.		
Third Party Agency: PFS - Teco Corporation		
Contact Name: Bob Gorleski	Email Address: bob.gorleski@pfsteco.com	
Mailing Address: 1507 Matt Pass	MISSOURI	
City/State/Zip: Cottage Grove, WI 53527	PUBLIC SERVICE	
Phone Number: 608-839-1013	COMMISSION	
DEALER OR CONSUMER INFORMATION Attach additional sheets if necessary.		
APPROVED		
07/02/2020		
MANUFACTURED		
HOUSING		
MODEL INFORMATION Please list the models to be approved below. NOTE: Plans are approved for a period of one year and must be renewed each year until production of the model has ceased.		
Please indicate <input checked="" type="checkbox"/>		
New Model	Model Revision	Model Renewal
Model Name		
Model Destination- COMPLETE ADDRESS REQUIRED (Street Address, City, State & Zip Code)		
Seismic Design Category		
X		
2464 Dry Classroom		
27600 NE Colbern Rd		
Lee's Summit, MO 64086		
New models constructed after March 30, 2018, shall be constructed to the criteria set forth in the 2015 International Building Code, the 2015 International Plumbing Code, the 2015 International Mechanical Code, the 2015 International Residential Code, 2015 International Fuel Gas Code, and the 2014 National Electric Code NFPA. Current models approved prior to March 30, 2018, are good until October 1, 2018.		
According to the Public Service Commission's Rules 4CSR 240-123.010(1) governing modular units, modular units must be completed structures and must be tagged with a code compliance seal before being shipped and sold in the State of Missouri. Questions, please contact us at the above phone number.		
SIGNATURE		
Authorized Company Official Nancy Miller		
Title Designer and CAD Drafter		Date 6-23-2020



PFS Corporation d/b/a PFS TECO

An Employee-Owned Company

June 23, 2020

Mr. Justin Smith, Program Manager
Missouri Public Service Commission
Manufactured Housing & Modular Unit Program
P.O. Box 360
Jefferson City, MO 65102

RE: Palomar Modular Buildings, LLC
DeSoto, TX
Submittal: 2464 Dry Classroom Building

Dear Mr. Smith,

This is to certify that PFS Corporation has reviewed the plans, specifications and documentation and to the best of our knowledge have found them to conform to the Missouri Public Service Commission regulations and codes.

If you have any questions, please give us a call.

Sincerely,

Mark Severson
Plans Reviewer

Enclosures: Missouri Application for Modular Unit Plan Approvals
Missouri Plan Review Form
Copy Check #42717 for \$75.00

cc: Nancy Miller
File

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Missouri Public Service Commission Manufactured Housing & Modular Unit Program Plan Review Form

To be completed by the Third Party Agency.

We, the Third Party Agency, have reviewed and approved plans from:

Manufacturer Name Palomar Modular Buildings, LLC

Project Name 2464 Dry Classroom

Job Number 2279-2280

Number of Units One

Location of Project (Exact Location Required) 27600 NE Colbern Rd., Lee's Summit, MO 64086

This unit meets or exceeds the:

- 2015 International Building Code (IBC)
- 2015 International Residential Code (IRC)
- 2015 International Plumbing
- 2015 International Mechanical Code
- 2015 International Fuel Gas Code
- 2014 National Electric Code (NFPA)

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

Seismic Design Category (Please specify) B

An on-line inspection for compliance will be completed for the above units.

Third Party Name PFSTECO

Address 1507 Matt Pass, Cottage Grove, WI 53527

Phone 608/839-1432

Fax 608/839-1014

Contact Email Address: mark.severson@pfsteco.com

Representative Name: Mark Severson

Representative Title Plan Examiner

Please send the complete plan approval submission to:

(See Plan Approval Checklist for Submission Guidelines)

Mailing Address:

Missouri Public Service Commission
Manufactured Housing & Modular Unit Program
P.O. Box 360
Jefferson City, MO 65102

Phone: 800-819-3180

Fax: 573-522-2509

Street Address:

Missouri Public Service Commission
Manufactured Housing & Modular Unit Program
200 Madison Street, Suite 500
Jefferson City, MO 65101

Web Address: www.psc.mo.gov

This form must accompany the plan approval form as well as any other required documentation and fees.

LEGACY TEXAS BANK
P.O. BOX 869105
PLANO, TX 75086-9105

42717

88-123/1119
100
CHECK ARMOR
FRAUD PROTECTION

6/18/2020

**PALOMAR MODULAR BUILDINGS LLC
OPERATING ACCOUNT**

PO BOX 909
DESOTO, TX 75123
469-727-0727

PAY TO THE ORDER OF Missouri Director of Revenue

\$ **75.00

Seventy-Five and 00/100*****

DOLLARS

Missouri Director of Revenue
200 Madison St
5th Floor
Jefferson City, MO 65101

MEMO

SN 2464PLAN REVIEW

VALID VALID
VALID VALID
VALID VALID
VALID VALID

AUTHORIZED SIGNATURE

⑈042717⑈ ⑈111901234⑈ ⑈70329560⑈

Details on Back.

Security Features Included

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

**RECEIVED
JUN 23 2020
Budget & Fiscal Services
MO. P.S.C.**



Date Received at PFS: _____
 IBC Transmittal No. (by PFS): _____
 Project No. (by PFS): _____

ADDITIONAL OR MODIFIED ACCEPTANCE (MODULARS/PANELIZED)

This form is to be used only when the manufacturer is seeking acceptance of an additional model, modified model or model name change which uses a previously accepted building system.

Current PFS Building System Acceptance #: _____
 Model Name/ No. 2464 Dry Classroom Building
 Manufacturer's Name: Palomar Modular Buildings LLC
 Plant(s) at which model will be produced DeSoto, Texas

Check One: ☒ NEW MODEL ☐ Revised Model*

TECHNICAL DATA			
Floor Plan Showing:	Conforms		
	Yes	No	N/A
Braced Wall Method or Shearwalls	✓		
Building Size (LxW Dimensions)	✓		
Room Sizes, Light & Ventilation Schedule	✓		
Exit Requirements	✓		
Electrical Outlet Spacing & Smoke Detector	✓		
Location of Labels & Data Plates	✓		
Use Group, Type Const., Total Sq.Ft. Area	✓		
Plumbing System Design or Reference No. (<u>N/A</u>)			✓
Heat Loss Calculations or Reference No. (<u>See Attached</u>)	✓		
HVAC/Furnace Size/Model No. (<u>See Sheet M-1</u>)	✓		
Thermal Performance Calculations or Reference No. (<u>See Attached</u>)	✓		
Electrical Load Calculations or Reference No. (<u>See Sheet E-3</u>)	✓		
Service Size and Location (<u>See Sheets - E-1 & E-2</u>)	✓		
Applicable Building Codes <u>2015 I-Codes, 2014 NEC, ANSI A 117.1 - 2009</u>	✓		
Submit model to the following states: <u>Missouri</u>			
*Description of Modification: _____			
Requested by: <u>Nancy Miller</u> Date: <u>06/10/20</u>			
(designer)			

For PFS Use

Staff Plan Reviewer Mark Anderson IBC Certification #: _____ Date: 6/23/2020

Structural Calculation(s) Reviewed By: _____ P.E. #: _____ Date: _____

Remarks: _____

**** (1) copy sent to IBC within 15 days of approval.**

VERBAL APPROVAL GIVEN ☐ By Whom: _____ To Whom: _____ Date: _____

MODEL WAS DEVIATED ☐ Revision Number: _____

THIS FORM SHALL BE FILLED OUT COMPLETELY WITH EACH MODEL ACCEPTANCE OR MODIFICATION PRIOR TO SUBMITTAL TO PFS.

AHU #	Area Served	Cooling	Heating	Notes
1	West Classroom	3 tons	10 kW	
2	East Classroom	3 tons	10 kW	

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED**

System Checksums
By James P Crockett, PE



East Classroom

07/02/2020

Single Zone

COOLING COIL PEAK					CLG SPACE PEAK		HEATING COIL PEAK				TEMPERATURES		
Peaked at Time: Mo/Hr: Outside Air: OADB/WB/HR: Sum of Peaks					Mo/Hr: Sum of OADB: Peaks		Mo/Hr: Heating Design OADB: 6				Cooling Heating		
											SADB 55.0 85.0		
											Plenum 76.7 67.9		
											Return 76.7 67.9		
											Ret/OA 86.2 37.6		
											Fn MtrTD 0.0 0.0		
											Fn BldTD 0.0 0.0		
											Fn Frict 0.0 0.0		

COOLING COIL SELECTION										AREAS			HEATING COIL SELECTION				
Total Capacity	Sens Cap.	Coil Airflow	Enter DB/WB/HR		Leave DB/WB/HR		Gross Total		Glass	Capacity Coil Airflow		Ent	Lvg				
ton	MBh	MBh	°F	°F	°F	°F	ft²	(%)		MBh	cfm	°F	°F				
Main Clg	3.0	35.6	643.2	86.2	71.2	94.2	55.0	54.2	63.2	Main Htg	-33.1	643.2	37.6	85.0			
Aux Clg	0.0	0.0	0	0	0	0	0	0	0	Aux Htg	0.0	0	0	0			
Opt Vent	0.0	0.0	0	0.0	0.0	0.0	0.0	0.0	0.0	Preheat	-12.2	643	38	55			
Total	3.0	35.6								Humidif	0.0	0	0.0	0.0			
										Opt Vent	0.0	0	0.0	0.0			
										Total	-33.1						

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

System Checksums
By James P Crockett, PE



West Classroom

07/02/2020

Single Zone

COOLING COIL PEAK MANUFACTURED HOUSING					SPACE PEAK					HEATING COIL PEAK					TEMPERATURES		
Peaked at Time: Outside Air:					Mo/Hr: OADB/WB/HR: Sum of Peaks					Mo/Hr: Heating Design OADB: 6							
Space Sens. + Lat.	Plenum Sens. + Lat.	Net Total	Percent Of Total		Space Sensible	Percent Of Total				Space Peak Space Sens	Coil Peak Tot Sens	Percent Of Total					
Btu/h	Btu/h	Btu/h	(%)		Btu/h	(%)				Btu/h	Btu/h	(%)					
Envelope Loads					Envelope Loads												
Skylite Solar	0	0	0	0	0	0	0	Skylite Solar	0	0	0	0.00			SADB	Cooling	Heating
Skylite Cond	0	0	0	0	0	0	0	Skylite Cond	0	0	0	0.00			Plenum	55.0	85.0
Roof Cond	0	594	594	2	0	0	0	Roof Cond	0	-1,449	4.41				Return	76.7	67.8
Glass Solar	913	0	913	3	1,275	9		Glass Solar	0	0	0.00				Ret/OA	76.7	67.8
Glass Cond	124	0	124	0	114	1		Glass Cond	-387	-387	1.18				Fn MtrTD	86.3	37.1
Wall Cond	1,706	423	2,129	6	2,040	15		Wall Cond	-2,786	-3,483	10.60				Fn BldTD	0.0	0.0
Partition	0	0	0	0	0	0		Partition	0	0	0.00				Fn Frict	0.0	0.0
Exposed Floor	0	0	0	0	0	0		Exposed Floor	0	0	0.00						
Infiltration	2,965		2,965	8	1,285	9		Infiltration	-4,261	-4,261	12.96						
<i>Sub Total ==></i>	5,708	1,017	6,725	19	4,715	34		<i>Sub Total ==></i>	-7,435	-9,581	29.14						
Internal Loads					Internal Loads												
Lights	2,516	629	3,145	9	2,516	18		Lights	0	0	0.00						
People	9,450		9,450	27	4,725	34		People	0	0	0.00						
Misc	1,311	0	1,311	4	1,311	10		Misc	0	0	0.00						
<i>Sub Total ==></i>	13,277	629	13,906	40	8,552	62		<i>Sub Total ==></i>	0	0	0.00						
Ceiling Load	402	-402	0	0	448	3		Ceiling Load	-524	0	0.00						
Ventilation Load	0	0	15,199	43	0	0		Ventilation Load	0	-21,847	66.45						
Dehumid. Ov Sizing			0	0				Ov/Undr Sizing	-2,327	-2,327	7.08						
Ov/Undr Sizing	0		0	0	0	0		Exhaust Heat		879	-2.67						
Exhaust Heat		-674	-674	-2				OA Preheat Diff.		0	0.00						
Sup. Fan Heat			0	0				RA Preheat Diff.		0	0.00						
Ret. Fan Heat			0	0				Additional Reheat		0	0.00						
Duct Heat Pkup			0	0													
Reheat at Design			0	0													
<i>Grand Total ==></i>	19,388	569	35,156	100.00	13,715	100.00		<i>Grand Total ==></i>	-10,286	-32,875	100.00						

TEMPERATURES		
	Cooling	Heating
SADB	55.0	85.0
Plenum	76.7	67.8
Return	76.7	67.8
Ret/OA	86.3	37.1
Fn MtrTD	0.0	0.0
Fn BldTD	0.0	0.0
Fn Frict	0.0	0.0

AIRFLOWS		
	Cooling	Heating
Vent	315	315
Infil	61	61
Supply	633	633
MinStop/Rh	0	0
Return	694	694
Exhaust	376	376
Rm Exh	0	0
Auxiliary	0	0

ENGINEERING CKS		
	Cooling	Heating
% OA	49.8	49.8
cfm/ft²	0.82	0.82
cfm/ton	215.99	
ft²/ton	262.15	
Btu/hr-ft²	45.78	-42.81
No. People	21	

COOLING COIL SELECTION										AREAS			HEATING COIL SELECTION				
Total Capacity		Sens Cap.	Coil Airflow	Enter DB/WB/HR			Leave DB/WB/HR			Gross Total	Glass	ft² (%)	Capacity Coil Airflow		Ent °F	Lvg °F	
ton	MBh			°F	°F	gr/lb	°F	°F	gr/lb				MBh	cfm			
Main Clg	2.9	35.2	20.8	632.8	86.3	71.3	94.6	55.0	54.2	63.4			Main Htg	-32.9	632.8	37.1	85.0
Aux Clg	0.0	0.0	0.0	0	0	0	0	0	0	0			Aux Htg	0.0	0	0	0
Opt Vent	0.0	0.0	0.0	0	0.0	0.0	0.0	0.0	0.0	0.0			Preheat	-12.3	633	37	55
Total	2.9	35.2											Humidif	0.0	0	0.0	0.0
													Opt Vent	0.0	0	0.0	0.0
													Total	-32.9			



Envelope Compliance Certificate

Project Information

Energy Code: 2015 IECC
Project Title: Lees Summit
Location: Lees Summit, Missouri
Climate Zone: 4a
Project Type: New Construction
Vertical Glazing / Wall Area: 3%



Construction Site: Lees Summit, MO
Owner/Agent: Lees Summit, MO

Designer/Contractor:
Robbie Massa
Palomar Modular Buildings
505 North I-35E
DeSoto, TX 75115
469 727-0727

Additional Efficiency Package(s)

Reduced interior lighting power. Requirements are implicitly enforced within interior lighting allowance calculations.

Building Area

Floor Area

1-School/University : Nonresidential

1515

Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Proposed U-Factor	Budget U- Factor ^(a)
Roof 1: Attic Roof with Wood Joists, [Bldg. Use 1 - School/University]	1541	30.0	0.0	0.034	0.027
Exterior Wall 1: Other Wood Framed Wall, [Bldg. Use 1 - School/University] (b)	1744	---	---	0.058	0.064
Window 1: Metal Frame:Operable, Perf. Specs.: Product ID Prduct label, SHGC 0.25, [Bldg. Use 1 - School/University] (c)	48	---	---	0.490	0.450
Door 1: Uninsulated Single-Layer Metal, Swinging, [Bldg. Use 1 - School/University]	40	---	---	0.200	0.610
Floor 1: Wood-Framed, [Bldg. Use 1 - School/University]	1514	25.0	0.0	0.039	0.033

(a) Budget U-factors are used for software baseline calculations ONLY, and are not code requirements.

(b) 'Other' components require supporting documentation for proposed U-factors.

(c) Fenestration product performance must be certified in accordance with NFRC and requires supporting documentation.

Envelope PASSES: Design 2% better than code

Envelope Compliance Statement

Compliance Statement: The proposed envelope design represented in this document is consistent with the building plans, specifications, and other calculations submitted with this permit application. The proposed envelope systems have been designed to meet the 2015 IECC requirements in COMcheck Version 4.1.1.0 and to comply with any applicable mandatory requirements listed in the Inspection Checklist.

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

Name - Title

Robbie Massa
Signature

6/22/2020

Date



**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Interior Lighting Compliance Certificate

Project Information

Energy Code: 2015 IECC
Project Title: Lees Summit
Project Type: New Construction

Construction Site:
Lees Summit, MO

Owner/Agent:
Lees Summit, MO

Designer/Contractor:
Robbie Massa
Palomar Modular Buildings
505 North I-35E
DeSoto, TX 75115
469 727-0727

Additional Efficiency Package(s)

Reduced interior lighting power. Requirements are implicitly enforced within interior lighting allowance calculations.

Allowed Interior Lighting Power

A Area Category	B Floor Area (ft ²)	C Allowed Watts / ft ²	D Allowed Watts (B X C)
1-School/University	1515	0.78	1186
Total Allowed Watts =			1186

Proposed Interior Lighting Power

A Fixture ID : Description / Lamp / Wattage Per Lamp / Ballast	B Lamps/ Fixture	C # of Fixtures	D Fixture Watt.	E (C X D)
1-School/University LED 1: Other:	1	12	45	540
Total Proposed Watts =				540

Interior Lighting PASSES: Design 54% better than code

Interior Lighting Compliance Statement

Compliance Statement: The proposed interior lighting design represented in this document is consistent with the building plans, specifications, and other calculations submitted with this permit application. The proposed interior lighting systems have been designed to meet the 2015 IECC requirements in COMcheck Version 4.1.1.0 and to comply with any applicable mandatory requirements listed in the Inspection Checklist.

Name - Title _____ Signature Robbie Massa Date 6/22/2020

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**





Exterior Lighting Compliance Certificate

MISSOURI
PUBLIC SERVICE
COMMISSION**APPROVED****07/02/2020**MANUFACTURED
HOUSING

Project Information

Energy Code: 2015 IECC
Project Title: Lees Summit
Project Type: New Construction
Exterior Lighting Zone: 2 (Neighborhood business district)

Construction Site:
Lees Summit, MO

Owner/Agent:
Lees Summit, MO

Designer/Contractor:
Robbie Massa
Palomar Modular Buildings
505 North I-35E
DeSoto, TX 75115
469 727-0727

Allowed Exterior Lighting Power

A Area/Surface Category	B Quantity	C Allowed Watts / Unit	D Tradable Wattage	E Allowed Watts (B X C)
Main entry	2 ft of door	20	Yes	40
Total Tradable Watts (a) =				40
Total Allowed Watts =				40
Total Allowed Supplemental Watts (b) =				600

(a) Wattage tradeoffs are only allowed between tradable areas/surfaces.

(b) A supplemental allowance equal to 600 watts may be applied toward compliance of both non-tradable and tradable areas/surfaces.

Proposed Exterior Lighting Power

A Fixture ID : Description / Lamp / Wattage Per Lamp / Ballast	B Lamps/ Fixture	C # of Fixtures	D Fixture Watt.	E (C X D)
Main entry (2 ft of door width): Tradable Wattage				
LED 1: LED Linear 22W:	2	2	26	52
Total Tradable Proposed Watts =				52

Exterior Lighting PASSES: Design 92% better than code

Exterior Lighting Compliance Statement

Compliance Statement: The proposed exterior lighting design represented in this document is consistent with the building plans, specifications, and other calculations submitted with this permit application. The proposed exterior lighting systems have been designed to meet the 2015 IECC requirements in COMcheck Version 4.1.1.0 and to comply with any applicable mandatory requirements listed in the Inspection Checklist.

Name - Title

Robbie Massa
Signature

6/22/2020
Date





Mechanical Compliance Certificate

Project Information

Energy Code: 2015 IECC
Project Title: Lees Summit
Location: Lees Summit, Missouri
Climate Zone: 4a
Project Type: New Construction

Construction Site:
Lees Summit, MO

Owner/Agent:
Lees Summit, MO

Designer/Contractor:
Robbie Massa
Palomar Modular Buildings
505 North I-35E
DeSoto, TX 75115
469 727-0727

Additional Efficiency Package(s)

Reduced interior lighting power. Requirements are implicitly enforced within interior lighting allowance calculations.

Mechanical Systems List

Quantity System Type & Description

- 2 HVAC System 1 (Single Zone):
Heating: 1 each - Other, Electric, Capacity = 34 kBtu/h
No minimum efficiency requirement applies
Cooling: 1 each - Single Package Vertical AC Unit, Capacity = 36 kBtu/h, Air-Cooled Condenser, No Economizer, Economizer exception: None
Proposed Efficiency = 9.00 EER, Required Efficiency: 9.00 EER
Fan System: None

Mechanical Compliance Statement

Compliance Statement: The proposed mechanical design represented in this document is consistent with the building plans, specifications, and other calculations submitted with this permit application. The proposed mechanical systems have been designed to meet the 2015 IECC requirements in COMcheck Version 4.1.1.0 and to comply with any applicable mandatory requirements listed in the Inspection Checklist.

Name - Title	 Signature	6/22/2020 Date
--------------	--	-------------------

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**





Inspection Checklist

Energy Code: 2015 IECC

Requirements: 100.0% were addressed directly in the COMcheck software

Text in the "Comments/Assumptions" column is provided by the user in the COMcheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Section # & Req.ID	Plan Review	Complies?	Comments/Assumptions
C103.2 [PR1] ¹	Plans and/or specifications provide all information with which compliance can be determined for the building envelope and document where exceptions to the standard are claimed.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C103.2 [PR2] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the mechanical systems and equipment and document where exceptions to the standard are claimed. Load calculations per acceptable engineering standards and handbooks.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C103.2 [PR4] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the interior lighting and electrical systems and equipment and document where exceptions to the standard are claimed. Information provided should include interior lighting power calculations, wattage of bulbs and ballasts, transformers and control devices.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C103.2 [PR8] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the exterior lighting and electrical systems and equipment and document where exceptions to the standard are claimed. Information provided should include exterior lighting power calculations, wattage of bulbs and ballasts, transformers and control devices.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.4.1 [PR10] ¹	The vertical fenestration area <= 30 percent of the gross above-grade wall area.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.4.1 [PR11] ¹	The skylight area <= 3 percent of the gross roof area.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Plan Review	Complies?	Comments/Assumptions
C402.4.2 [PR14] ¹	In enclosed spaces > 2,500 ft ² directly under a roof with ceiling heights >15 ft. and used as an office, lobby, atrium, concourse, corridor, storage, gymnasium/exercise center, convention center, automotive service, manufacturing, non-refrigerated warehouse, retail store, distribution/sorting area, transportation, or workshop, the following requirements apply: (a) the daylight zone under skylights is >= half the floor area; (b) the skylight area to daylight zone is >= 3 percent with a skylight VT >= 0.40; or a minimum skylight effective aperture >= 1 percent.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C406 [PR9] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the additional energy efficiency package options.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

Additional Comments/Assumptions:

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Footing / Foundation Inspection	Complies?	Comments/Assumptions
C303.2.1 [FO6] ¹	Exterior insulation protected against damage, sunlight, moisture, wind, landscaping and equipment maintenance activities.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.2.6 [FO12] ³	Radiant heating systems panels insulated to $\geq R-3.5$ on face opposite space being heated.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Exception: Requirement does not apply. <i>See the Envelope Assemblies table for values.</i>
C403.2.4.5, C403.2.4.6 [FO9] ³	Snow/ice melting system sensors for future connection to controls. Freeze protection systems have automatic controls installed.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

Additional Comments/Assumptions:

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Framing / Rough-In Inspection	Complies?	Comments/Assumptions
C303.1.3 [FR12] ²	Fenestration products rated in accordance with NFRC.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.1.3 [FR13] ¹	Fenestration products are certified as to performance labels or certificates provided.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.4.3 [FR10] ¹	Vertical fenestration SHGC value.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.4.3, C402.4.3.4 [FR8] ¹	Vertical fenestration U-Factor.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.4.4 [FR14] ²	U-factor of opaque doors associated with the building thermal envelope meets requirements.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.5.1.2.1 [FR19] ¹	The building envelope contains a continuous air barrier that is sealed in an approved manner and material permeability ≤ 0.004 dfm/ft ² . Air barrier penetrations are sealed in an approved manner.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.2, C402.5.4 [FR18] ³	Factory-built fenestration and doors are labeled as meeting air leakage requirements.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.7 [FR17] ³	Vestibules are installed on all building entrances. Doors have self-closing devices.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Exception: Requirement does not apply.

Additional Comments/Assumptions:

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)
------------------------	--------------------------	-----------------------

Section # & Req.ID	Plumbing Rough-In Inspection	Complies?	Comments/Assumptions
C404.5, C404.5.1, C404.5.2 [PL6] ³	Heated water supply piping conforms to pipe length and volume requirements. Refer to section details.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C404.6.3 [PL7] ³	Pumps that circulate water between a heater and storage tank have controls that limit operation from startup to <= 5 minutes after end of heating cycle.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C404.7 [PL8] ³	Water distribution system that pumps water from a heated-water supply pipe back to the heated-water source through a cold-water supply pipe is a demand recirculation water system. Pumps within this system have controls that start the pump upon receiving a signal from the action of a user of a fixture or appliance and limits the temperature of the water entering the cold-water piping to 104°F.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

Additional Comments/Assumptions:

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Mechanical Rough-In Inspection	Complies?	Comments/Assumptions
C402.2.6 [ME41] ³	Thermally ineffective panel surfaces of sensible heating panels have insulation $\geq R-3.5$.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.5, C403.2.4.3 [ME3] ³	Stair and elevator shaft vents have motorized dampers that automatically close.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Exception: Requirement does not apply.
C402.5.5, C403.2.4.3 [ME58] ³	Outdoor air and exhaust systems have motorized dampers that automatically shut when not in use and meet maximum leakage rates. Check gravity dampers where allowed.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Exception: Requirement does not apply.
C403.2.12.1 [ME65] ³	HVAC fan systems at design conditions do not exceed allowable fan system motor nameplate hp or fan system bhp.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met. <i>See the Mechanical Systems list for values.</i>
C403.2.12.3 [ME117] ²	Fans have efficiency grade (FEG) ≥ 67 . The total efficiency of the fan at the design point of operation $\leq 15\%$ of maximum total efficiency of the fan.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.13 [ME71] ²	Unenclosed spaces that are heated use only radiant heat.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.3 [ME55] ²	HVAC equipment efficiency verified.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	<i>See the Mechanical Systems list for values.</i>
C403.2.6.1 [ME59] ¹	Demand control ventilation provided for spaces >500 ft ² and >25 people/1000 ft ² occupant density and served by systems with air side economizer, auto modulating outside air damper control, or design airflow $>3,000$ cfm.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.6.2 [ME115] ³	Enclosed parking garage ventilation has automatic contaminant detection and capacity to stage or modulate fans to 50% or less of design capacity.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.7 [ME57] ¹	Exhaust air energy recovery on systems meeting Table C403.2.7(1) and C403.2.7(2).	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.8 [ME116] ³	Kitchen exhaust systems comply with replacement air and conditioned supply air limitations, and satisfy hood rating requirements and maximum exhaust rate criteria.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.9 [ME60] ²	HVAC ducts and plenums insulated. Where ducts or plenums are installed in or under a slab, verification may need to occur during Foundation Inspection.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1 High Impact (Tier 1)
2 Medium Impact (Tier 2)
3 Low Impact (Tier 3)

Section # & Req.ID	Mechanical Rough-In Inspection	Complies?	Comments/Assumptions
C403.2.9 [ME10] ²	Ducts and plenums sealed based on static pressure and location.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.9.1.3 [ME11] ³	Ductwork operating >3 in. water column requires air leakage testing.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.4.4.6 [ME110] ³	Multiple zone VAV systems with DDC of individual zone boxes have static pressure setpoint reset controls.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met. <i>See the Mechanical Systems list for values.</i>
C408.2.2.1 [ME53] ³	Air outlets and zone terminal devices have means for air balancing.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.5, C403.5.1, C403.5.2 [ME123] ³	Refrigerated display cases, walk-in coolers or walk-in freezers served by remote compressors and remote condensers not located in a condensing unit, have fan-powered condensers that comply with Sections C403.5.1 and refrigeration compressor systems that comply with C403.5.2..	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

Additional Comments/Assumptions:

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)
------------------------	--------------------------	-----------------------

Section # & Req.ID	Rough-In Electrical Inspection	Complies?	Comments/Assumptions
C405.2.1 [EL15] ¹	Lighting controls installed to uniformly reduce the lighting load by at least 50%.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.1 [EL18] ¹	Occupancy sensors installed in required spaces.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.1, C405.2.2, 3 [EL23] ²	Independent lighting controls installed per approved lighting plans and all manual controls readily accessible and visible to occupants.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.2.1 [EL22] ²	Automatic controls to shut off all building lighting installed in all buildings.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.3 [EL16] ²	Daylight zones provided with individual controls that control the lights independent of general area lighting.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.3, C405.2.3.1, C405.2.3.2 [EL20] ¹	Primary sidelighted areas are equipped with required lighting controls.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.3, C405.2.3.1, C405.2.3.3 [EL21] ¹	Enclosed spaces with daylight area under skylights and rooftop monitors are equipped with required lighting controls.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.4 [EL4] ¹	Separate lighting control devices for specific uses installed per approved lighting plans.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.4 [EL8] ¹	Additional interior lighting power allowed for special functions per the approved lighting plans and is automatically controlled and separated from general lighting.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.2.5 [EL25] ^{null}	Automatic lighting controls for exterior lighting installed. Controls will be daylight controlled, set based on business operation time-of-day, or reduce connected lighting > 30%.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C405.3 [EL6] ¹	Exit signs do not exceed 5 watts per face.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED**

**07/02/2020
MANUFACTURED
HOUSING**



Additional Comments/Assumptions:

1 High Impact (Tier 1) 2 Medium Impact (Tier 2) 3 Low Impact (Tier 3)

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
HOUSING**

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Insulation Inspection	Complies?	Comments/Assumptions
C303.1 [IN3] ¹	Roof insulation installed per manufacturer's instructions. Blown or poured loose-fill insulation is installed only where the roof slope is ≤ 3 in 12.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.1 [IN10] ²	Building envelope insulation is labeled with R-value or insulation certificate providing R-value and other relevant data.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.2 [IN7] ¹	Above-grade wall insulation installed per manufacturer's instructions.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.2, C402.2.4 [IN9] ²	Floor insulation installed per manufacturer's instructions. Cavity or structural slab insulation installed in permanent contact with underside of decking or structural slabs.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.2.1 [IN14] ²	Exterior insulation is protected from damage with a protective material. Verification for exposed foundation insulation may need to occur during Foundation Inspection.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.2.1 [IN17] ³	Insulation intended to meet the roof insulation requirements cannot be installed on top of a suspended ceiling. Mark this requirement compliant if insulation is installed accordingly.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.2.3 [IN6] ¹	Above-grade wall insulation R-value.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.2.5 [IN8] ²	Floor insulation R-value.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.2.6 [IN18] ³	Radiant panels and associated components, designed for heat transfer from the panel surfaces to the occupants or indoor space are insulated with a minimum of R-3.5.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.2.2 [IN2] ¹	Roof R-value. For some ceiling systems, verification may need to occur during Framing Inspection.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
C402.5.1.1 [IN1] ¹	All sources of air leakage in the building thermal envelope are sealed, caulked, gasketed, weather stripped or wrapped with moisture vapor-permeable wrapping material to minimize air leakage.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



Additional Comments/Assumptions:

☐ 1 High Impact (Tier 1)
 ☒ 2 Medium Impact (Tier 2)
 ☐ 3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection	Complies?	Comments/Assumptions
C303.3, C408.2.5.2 [FI17] ³	Furnished O&M instructions for systems and equipment to the building owner or designated representative.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C303.3, C408.2.5.3 [FI8] ³	Furnished O&M manuals for HVAC systems within 90 days of system acceptance.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.3 [FI51] ³	Where open combustion air ducts provide combustion air to open combustion fuel burning appliances, the appliances and combustion air opening are located outside the building thermal envelope or enclosed in a room, isolated from inside the thermal envelope. Such rooms are sealed and insulated.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.6 [FI37] ¹	Weatherseals installed on all loading dock cargo doors.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C402.5.8 [FI26] ³	Recessed luminaires in thermal envelope to limit infiltration and be IC rated and labeled. Seal between interior finish and luminaire housing.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.2 [FI27] ³	HVAC systems and equipment capacity does not exceed calculated loads.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.4.1 [FI47] ³	Heating and cooling to each zone is controlled by a thermostat control. Minimum one humidity control device per installed humidification/dehumidification system.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.4.1.2 [FI38] ³	Thermostatic controls have a 5 °F deadband.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.4.1.3 [FI20] ³	Temperature controls have setpoint overlap restrictions.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.4.2 [FI39] ³	Each zone equipped with setback controls using automatic time clock or programmable control system.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C403.2.4.2.1, C403.2.4.2.2 [FI40] ³	Automatic Controls: Setback to 55°F (heat) and 85°F (cool); 7-day clock, 2-hour occupant override, 10-hour backup	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



1 High Impact (Tier 1)
2 Medium Impact (Tier 2)
3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection	Complies?	Comments/Assumptions
C405.4.1 [FI18] ¹	Interior installed lamp and fixture lighting power is consistent with what is shown on the approved lighting plans, demonstrating proposed watts are less than or equal to allowed watts.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Interior Lighting fixture schedule for values.
C405.5.1 [FI19] ¹	Exterior lighting power is consistent with what is shown on the approved lighting plans, demonstrating proposed watts are less than or equal to allowed watts.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Exterior Lighting fixture schedule for values.
C408.2.1 [FI28] ¹	Commissioning plan developed by registered design professional or approved agency.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.3.1 [FI31] ¹	HVAC equipment has been tested to ensure proper operation.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.3.2 [FI10] ¹	HVAC control systems have been tested to ensure proper operation, calibration and adjustment of controls.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.4 [FI29] ¹	Preliminary commissioning report completed and certified by registered design professional or approved agency.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.5.1 [FI7] ³	Furnished HVAC as-built drawings submitted within 90 days of system acceptance.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.5.1 [FI16] ³	Furnished as-built drawings for electric power systems within 90 days of system acceptance.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.5.3 [FI43] ¹	An air and/or hydronic system balancing report is provided for HVAC systems.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.2.5.4 [FI30] ¹	Final commissioning report due to building owner within 90 days of receipt of certificate of occupancy.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.
C408.3 [FI33] ¹	Lighting systems have been tested to ensure proper calibration, adjustment, programming, and operation.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	Requirement will be met.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



Additional Comments/Assumptions:

1 High Impact (Tier 1)
2 Medium Impact (Tier 2)
3 Low Impact (Tier 3)

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**

Project: 2464 Dry Classroom

U-Factor calculation for exterior wall assembly

Per Chapter 25 of the ASHRAE Handbook Fundamentals

R-Value Calculation	Cavity	Framing	Reference
Outside Surface Air	0.17	0.17	Table 1, Chapter 25 ASHRAE Handbook Fundamentals
Siding Material - Metal	0.05	0.05	ColoradoENERGY.org Professionals Corner R-Value Table
Sheathing - 7/16 OSB	0.545	0.545	Table 4, Chapter 25 ASHRAE Handbook Fundamentals
Fiberglass Insulation	18	0	Insulation Packaging
Studs - 2x6 SYP	0	6.875	Pocket Reference by Thomas J Glover, 3rd Edition ¹
Gypsum - 5/8" Type "X"	0.625	0.625	Table 4, Chapter 25 ASHRAE Handbook Fundamentals
Inside Surface Air	0.68	0.68	Table 1, Chapter 25 ASHRAE Handbook Fundamentals
Total R-Value	20.07	8.945	
U-Factor (1/R)	0.050	0.112	
% of wall area	0.868	0.132	
Uav for category	0.043	0.015	
Uav Total	0.058		

**APPROVED**

DATE 6/23/20

PFS CORPORATION

Cottage Grove, WI

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED**07/02/2020**

**MANUFACTURED
HOUSING**

¹ Published by Sequoia Publishing, Inc. 3rd Edition, 20th Printing. Library of Congress Control Number 2002091021

STRUCTURAL CALCULATIONS PACKAGE



Client : Palomar Modular Buildings

Project No : 2279-2280




Project Name : Dry Classroom Building

Location : Classroom Lee's Summit MO

Subject : Modular 23.67'x64'

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Prepared By:



Yuri Yurianto, S.E., P.E., M.Sc.
5760 Legacy Dr. B3-333. Plano, TX 75024
(972) 896-5373
yurianto@modularconsultant.com
MSC Project No : M20027
Date: 6/11/2020
Rev: Final



By Yuri at 4:21:25 PM, 6/11/2020

Company : Modular Structural Consultants, LLC.
Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
Phone: (972) 896-5373
Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
Project Name : Dry Classroom Building
Location : Classroom Lee's Summit MO
Subject : Modular 23.67'x64'
Date: 6/11/2020 Final

TABLE OF CONTENTS

COVER PAGE

TABLE OF CONTENTS

ATC HAZARDS BY LOCATION

DESIGN CRITERIA

LOAD CALCULATIONS

STRUCTURAL ANALYSIS

DESIGN CHECKS



By Yuri at 4:21:29 PM, 6/11/2020



**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

ATC HAZARDS BY LOCATION

<https://hazards.atcouncil.org/>

Address: Classroom Lee's Summit MO

MO Missouri ASCE 7-10

Design load code **ASCE 7-10**Risk Category **II**Wind Speed **115** mph

Ground Elevation

1038 ft from sea level

Wind Exposure Category

B

ATC Hazards by Location

Search by Address Search by Coordinate

Lee's Summit, MO

Coordinates: 38.9108408, -94.3821724

Wind Snow Tornado Seismic

ASCE 7-10 Select a dataset to view contours.

MRI 10-Year 76 mph

MRI 25-Year 84 mph

MRI 50-Year 90 mph

MRI 100-Year 96 mph

Risk Category I 105 mph

Risk Category II 115 mph

Risk Category III-IV 120 mph


ASCE 7-05 Select a dataset to view contours.

ASCE 7-05 Wind Speed 90 mph

The results indicated here DO NOT reflect any state or local amendments to the values or any delineation lines made during the building code adoption process. Users should confirm any output obtained from this tool with the local Authority Having Jurisdiction before proceeding with design.

Disclaimer

Hazard loads are interpolated from data provided in ASCE 7 and rounded up to the nearest whole integer. Per ASCE 7, islands and coastal areas outside the



Seismic $S_s = 0.114$ g
 $S_1 = 0.067$ g

Soil class **D**

Ground Snow $p_g = 20.00$ psf
 Non Reducible Roof Snow **n/a**

ASCE 7-10 Select a dataset to view contours.

Ground Snow Load 20 lb/sqft

Reference Document	ASCE7-10
Risk Category	II
Site Class	D - Stiff Soil

Print these results

Save these results

Basic Parameters

Name	Value	Description
S_s	0.114	MCE_R ground motion (period=0.2s)
S_1	0.067	MCE_R ground motion (period=1.0s)
S_{MS}	0.182	Site-modified spectral acceleration value
S_{M1}	0.16	Site-modified spectral acceleration value
S_{D5}	0.121	Numeric seismic design value at 0.2s SA
S_{D1}	0.107	Numeric seismic design value at 1.0s SA

Additional Information

Name	Value	Description
SDC	B	Seismic design category

Local Jurisdiction Requirements

County: Jackson County
 Weblink: <https://www.jacksongov.org/>

**MISSOURI
 PUBLIC SERVICE
 COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
 HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

DESIGN CRITERIA

	Design load code ASCE 7-10	ASCE 7-10	
<u>Roof Live Load</u>	Min. Uniform load	$L_{o \text{ roof}} = 20$ psf	
	Min. Concentrated load	$L_{\text{conc}} = 300$ lb	
<u>Floor Live Load</u>	Schools - Classrooms	$L_{o \text{ floor}} = 40$ psf	$L_{\text{conc}} = 1000$ lb
<u>Snow Load</u>	Roof Type	Gable	
	Ground snow loads	$p_g = 20.00$ psf	
	Terrain category	B	
	Exposure of roof	Fully Exposed	
	Risk category	II	
	Thermal factor	$C_t = 1.10$	
	Exposure factor	$C_e = 0.9$	
	Importance factor for snow loads	$I_s = 1.00$	
	Roof surface type	All Other Surfaces	
	Roof slope factor	$C_s = 1.000$	
	Flat roof snow	$p_f = 20.00$ psf	
	Sloped roof snow Load	$p_s = 20.00$ psf	
	Non reducible roof snow	n/a	
<u>Wind Load</u>	Risk category	II	
	Wind exposure category	B	
	Basic wind speed	$V = 115$ mph	
	Ground elevation above sea level	$z_g = 1038$ ft	
	Wind importance factor	$I_w = 1.00$	
	Gust-effect factor	$G = 0.85$	
	Wind exposure category	$K_h = 0.57$	
	Ground Elevation Factor	$K_e = 0.96$	
	Wind Directional Factor	$K_d = 0.85$	
	Internal Pressure Coefficient	$(G C_{pi}) = +/- 0.18$	
	Topographic factor	$K_{zt} = 1.0$	
	Mean roof velocity pressure	$q_h = 16.54$ psf	
<u>Seismic Load</u>	Soil site classification	D	
	Soil type	Stiff soil	
	Risk Category	II	
	Importance factor	$I_e = 1.00$	
	Short period ground acceleration	$S_s = 0.114$ g	
	1-second ground acceleration	$S_1 = 0.067$ g	
	Short period site coefficient	$F_a = 1.600$	
	Long period site coefficient	$F_v = 2.400$	
	For short periods, $F_a S_s$	$S_{MS} = 0.182$ g	
	For 1-second period, $F_v S_1$	$S_{M1} = 0.161$ g	
	For short periods, $2/3 S_{MS}$	$S_{DS} = 0.122$ g	
	For 1-second period, $2/3 S_{M1}$	$S_{D1} = 0.107$ g	
	Seismic Design Category	B	

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**



Company :	Modular Structural Consultants, LLC.	Project No :	2279-2280	MSC#	M20027
Engineer :	Yuri Yurianto, S.E., P.E., M.Sc.	Project Name :	Dry Classroom Building		
Address :	5760 Legacy Dr. B3-333. Plano, TX 75024	Location :	Classroom Lee's Summit MO		
Phone:	(972) 896-5373	Subject :	Modular 23.67'x64'		
Email:	yurianto@modularconsultant.com	Date:	6/11/2020	Final	

DEAD LOADS

Code ASCE 7-10

ASCE 7-10

[Table C3-1, pg. 399]

Summary

Roof & Ceiling dead load	12.00	$DL_{R\&C} =$	12.00	psf
Exterior wall dead load	12.00	$DL_{Wall\text{ext}} =$	12.00	psf
Interior wall dead load	6.00	$DL_{Wall\text{int}} =$	6.00	psf
Floor dead load	12.00	$DL_{Floor} =$	12.00	psf

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

LIVE LOADRoof Live Load

[Section 4.8, pg. 15]

Roof ID *Main Roof*

Design load code *ASCE 7-10* *ASCE 7-10*

Roof type *Ordinary - flat, pitched or curved.*

Roof shape *Flat or Pitched*

Pitched roof angle *10.39* $\theta = 10.39$ degrees



Min. Uniform load *20* L_o roof = *20* psf Reduction permitted ? Yes [Table 4-1, pg. 18]
 Yes

Uniform roof live load reduction $L_r = L_o R_1 R_2$

Member ID *Roof Rafter*

Member Span $L = 12.04$ ft

Member Tributary Width $W_t = 2.00$ ft

Tributary area $A_t = 24$ ft²

Number of inch of rise per foot $F = 2.20$

1 for $A_t \leq 200$ ft²
 $R_1 = 1.2 - 0.001 A_t$ for $200 \text{ ft}^2 < A_t < 600 \text{ ft}^2$
 0.6 for $A_t \geq 600 \text{ ft}^2$ $R_1 = 1.00$

1 for $F \leq 4$
 $R_2 = 1.2 - 0.05 F$ for $4 < F < 12$
 0.6 for $F \geq 12$ $R_2 = 1.00$

$L_r = L_o R_1 R_2$ (12 psf $\leq L_r \leq 20$ psf) $L_o R_1 R_2 = 20.0$ psf

Design uniform roof live load $L_r = 20.0$ psf

Min. Concentrated load $L_{conc} = 300$ lb

Ridge Beam

64.00 ft

11.83 ft

757 ft²

2.20

0.60

1.00

12.0 psf

12.0 psf

12.0 psf

12.0 psf

300 lb

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

Note: Uniform load is to be applied on horizontal projection supported by the member.
 Concentrated load is to be applied to roof primary member
 Concentrated load shall be located so as to produce the max. load effects in the members

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Floor Live Load

[Section 4.7, pg. 14]

Occupancy or Use

Schools - Classrooms

Min. Uniform load 40 L_o floor = 40 psf

[Table 4-1, pg. 17]

Reduction permitted? Yes Yes

Is partition exist? No .
 Additional partition load 0 0 psf

[Section 4.3.2]

Floor ID

Floor Joists

Member Tributary Length $L = 11.83$ ftMember Tributary Width $W_t = 1.33$ ftTributary area $A_t = 16$ ft²

Element

Interior beams

Live load element factor 2 $K_{LL} = 2$

[Table 4-2, pg. 20]

Element influence area $K_{LL} A_t = 32$ ft²

Formula of live load reduction $L_L = L_o \left(0.25 + \frac{15}{\sqrt{K_{LL} A_t}} \right)$, $L_{L \min} = 0.50 L_o$
 $, (K_{LL} A_t)_{\min} = 400$ ft²

Design uniform floor live load $L_L = 40$ psfMin. Concentrated load 1000 $L_{conc} = 1000$ lb
 distributed over 2.5ft x 2.5ft area = 160 psf

[Section 4.4]

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

Note:

Uniform load is to be applied on horizontal projection supported by the member.
 Concentrated load shall be located so as to produce the max. load effects in the members



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

SNOW LOAD

ID

Main Roof

[ASCE 7-10, Chap. 7. pg. 29]

Design load code ASCE 7-10

ASCE 7-10

Roof Type Gable

Gable

Ground snow loads 20.00

 $P_g = 20.00$ psf

[Fig. 7-1. pg. 34]

Horizontal distance from eave to ridge 11.83

 $W = 11.83$ ft (Typically 1/2 L)

Roof angle 10.39

 $\theta = 10.39$ degrees

Terrain category B

B

[Table 7-2., pg. 30]

Exposure of roof

Fully Exposed

[Table 7-2., pg. 30]

Risk category II

II

[Table 1.5-1., pg. 2]

Thermal factor

 $C_t = 1.10$ Warm roofs: $C_t = 0.85$ or $C_t = 1.0$
Cold roofs: $C_t = 1.1$ or $C_t = 1.2$
Below freezing: $C_t = 1.3$

[Table 7-3. pg. 30]

Exposure factor

 $C_e = 0.9$

[Table 7-2. pg. 30]

Importance factor for snow loads 1.00

 $I_s = 1.00$

[Table 1.5-2. pg. 5]

Roof surface type

All Other Surfaces

[Section 7.4. pg. 31]

Roof slope factor

 $C_s = 1.000$

[Fig. 7-2. pg. 36]

Non Reducible Roof Snow $p_s = \text{n/a}$ psf

Roof Slope, θ	C_s
37.5	1
10.39	1.83
70	0

 $C_s \text{ approx.} = 1.000$ Flat Roof Snow Loads $p_f = 0.7 C_e C_t I_s p_g$ $p_f = 13.86$ psf

[Eq. 7.3-1, pg. 29]

 $p_f \text{ min for roof slope} < 15 \text{ degrees}$ $p_m = 20.00$ psf

[7.3.4., pg. 29]

Flat roof snow 20.00

 $p_f = 20.00$ psf

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

[Fig. 7-5, pg. 39]

Sloped Roof Snow Loads

Balanced Snow Load

 $p_s = C_s p_f$ 20.00 $p_s = 20.00$ psf

[Eq. 7.4-1, pg. 31]

Unbalanced Snow Load
 $W \leq 20\text{ft}$, with
 roof rafter system

 $I_s p_g = 20.00$ psf

PFS **APPROVED**
 DATE 6/23/20
PFS CORPORATION
 Cottage Grove, WI

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Unbalanced Snow Load , Other

[Fig. 7-5, pg. 39]

Roof slope run for a rise of one, $S = 1 / \tan (\theta)$

$$S = 5.453$$

Snow density

$$\gamma = 0.13 p_g + 14 \leq 30 \text{ pcf}$$

[Eq. 7.7-1, pg. 33]

$$0.13 p_g + 14 = 16.60 \text{ pcf} < 30 \text{ pcf}$$

$$\text{Use } \gamma = 16.60 \text{ pcf}$$

Eave to ridge distance, $l_u = W$
 For windward portion of the roof

$$l_u = 11.83 \text{ ft}$$

$$l_{u \min} = 20 \text{ ft}$$

[7.6.1, pg. 32]

$$\text{Use } l_u = 20.00 \text{ ft} \quad \text{For Fig. 7-9 at pg. 41}$$

Height of snow drift

$$h_d = 0.43 \sqrt[3]{l_u} \sqrt[4]{p_g + 10} - 1.5$$

[Eq. for Fig. 7-9, pg. 41]

$$h_d = 1.23 \text{ ft}$$

Leeward surcharge snow load length from ridge

$$\left(\frac{8}{3}\right) h_d \sqrt{S} = 7.67 \text{ ft}$$

Leeward surcharge snow load magnitude

$$h_d \gamma / \sqrt{S} = 8.76 \text{ psf}$$

Windward unbalanced snow load magnitude

$$0.3 p_s = 6.00 \text{ psf}$$

**MISSOURI
PUBLIC SERVICE
COMMISSION**


APPROVED

07/02/2020

**MANUFACTURED
HOUSING**

Summary of snow load

[Fig. 7-5, pg. 39]



Note: Unbalanced snow loads need not be considered for $\theta > 30.2^\circ$ (7 on 12) or for $\theta < 2.38^\circ$ (1/2 on 12)

Roof angle $\theta = 10.39$ degrees

Unbalanced snow loads need to be considered

Company :	Modular Structural Consultants, LLC.	Project No :	2279-2280	MSC#	M20027
Engineer :	Yuri Yuriyanto, S.E., P.E., M.Sc.	Project Name :	Dry Classroom Building		
Address :	5760 Legacy Dr. B3-333. Plano, TX 75024	Location :	Classroom Lee's Summit MO		
Phone:	(972) 896-5373	Subject :	Modular 23.67'x64'		
Email:	yuriyanto@modularconsultant.com	Date:	6/11/2020	Final	

WIND LOAD

ID

All Structures

Design load code ASCE 7-10

ASCE 7-10

Structural type

Buildings - Main Wind Force Resisting System

[Table 26.6-1, pg. 250]

Roof type

Gable

Risk category

II

II

**MISSOURI
PUBLIC SERVICE
COMMISSION**

[Table 1.5-1, pg. 2]

Enclosure classification

Enclosed buildings

[Table 26.11-1, pg. 258]

Wind exposure category

B

B

APPROVED

[Section 26.7.3, pg. 251]

Basic wind speed

115

V = 115 mph

07/02/2020

[Figure 26.5-1, pg. 250-257]

Building span

L = 23.7 ft

**MANUFACTURED
HOUSING**

Building length

B = 64.0 ft

Roof peak height

h_r = 13.8 ft

Roof eave height

z = 11.6 ft

Mean roof height

12.7

h = 12.7 ft



Roof slope

θ = 10.4 degrees

y (ft)

2.17

tan⁻¹ (y/x)

x (ft)

11.83

10.39

Ground elevation above sea level

1038

z_g = 1038 ft

Wind importance factor

I_w = 1.00

[Table 1.5-2, pg. 5]

Gust-effect factor

G = 0.85

[Section 26.9.1, pg. 254]

Wind exposure category

K_h = 2.01 (h / z_g)^{2/α}K_z = 2.01 (z / z_g)^{2/α}

[Table 27.3-1, pg. 261]

α = 7

α = 7

z_g = 1200z_g = 1200K_h = 0.57K_z = 0.57

Ground Elevation Factor

K_e = e^{-0.0000362 z_g}

[Not applicable, pg. -]

K_e = 0.96

Wind Directional Factor

K_d = 0.85

[Table 26.6-1, pg. 250]

Internal Pressure Coefficient

(G C_{pi}) = +/- 0.18

[Table 26.11-1, pg. 258]

Topographic factor

K_{zt} = 1.0

[Section 26.8.2, pg. 254]

Velocity pressure

q_h = 16.54 psfq_z = 16.54 psf

[Eq. 27.3-1, pg. 260]

ASCE 7-10

q_h (or z) = 0.00256 K_h (or z) K_{zt} K_d V²

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Components and Cladding

Enclosed, Partially Enclosed Buildings

For Walls, $h \leq 60$ ft

MISSOURI
PUBLIC SERVICE
COMMISSION

ASCE 7-10

[Figure 30.4-1, pg. 335]

Mean roof height

 $h = 12.7$ ft

Roof slope

 $\theta = 10.4$ degrees**APPROVED****07/02/2020**

MANUFACTURED
HOUSING

External Pressure Coefficient, GC_p

Member Location	Zone	Span Length	¹ Effective Width		² C&C Trib. Area (Span x Eff. Width)	³ GC _p For Walls, h ≤ 60ft		⁴ GC _p For Walls, h > 60ft			
			Actual	[1/3 Span]		Use →	with q _h	with q _h	Use →	with q _h	with q _z
Int. zone wall stud	Zone 4	10.00	1.33	3.3	33 ft ²		-1.01	0.91		-0.87	0.85
End zone wall stud	Zone 5	10.00	1.33	3.3	33 ft ²		-1.22	0.91		-1.67	0.85
Int. zone door jamb	Zone 4	10.00	3.00	3.3	33 ft ²		-1.01	0.91		-0.87	0.85
Int. zone wall panel	Zone 4	3.00	3.00	1.0	9 ft ²		-1.10	1.00		-0.90	0.90
End zone wall pane	Zone 5	3.00	3.00	1.0	9 ft ²		-1.40	1.00		-1.80	0.90

- Note: 1. Effective width need not be less than one-third span length per definition in Chap. 26.
 2. C&C tributary areas greater than 700 ft² shall be permitted to be designed using MWFRS, per Section 30.2.3.
 3. Value of GC_p for walls shall be reduced by 10%, when $\theta \leq 10^\circ$ and $h \leq 60$ ft. Adjustment factor = 1.00
 4. For $h \leq 60$ ft, (GC_p) to be used with q_h . For $h > 60$ ft. Use q_z with positive value of (GC_p) and q_h with negative value of (GC_p).

Building Enclosure Category

Enclosed buildings

[Table 26.11-1, pg. 258]


Positive internal pressure 0.18 (+ GC_{pi}) = 0.18Negative internal pressure -0.18 (- GC_{pi}) = -0.18

Velocity pressure

 $q_h = 16.54$ psf $q_z = 16.54$ psf

[Eq. 27.3-1, pg. 260]

Design Wind Pressure of Walls - Components and Cladding $q_h \text{ or } z [(GC_p) - (\pm GC_{pi})]$

Member Location	Zone	[Negative Pressure]	[Positive Pressure]	[Comments]
		$q_h [(GC_p)_{Neg} - (+GC_{pi})]$	$q_h \text{ or } z [(GC_p)_{Pos} - (-GC_{pi})]$	
Int. zone wall stud	Zone 4	-19.64 psf	17.99 psf	<div>APPROVED DATE 6/23/20 PFS CORPORATION Cottage Grove, WI</div>
End zone wall stud	Zone 5	-23.08 psf	17.99 psf	
Int. zone door jamb	Zone 4	-19.64 psf	17.99 psf	
Int. zone wall panel	Zone 4	-21.17 psf	19.52 psf	
End zone wall pane	Zone 5	-26.13 psf	19.52 psf	



- Note: Minimum C&C design wind pressure +/- 16.0 psf [Section 30.2.2, pg. 316]
 Plus and minus signs signify pressures acting toward and away from the surfaces, respectively.
 ASCE 7-10 design wind pressures are at ultimate load level.

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Components and Cladding**For Flat Roofs, $h \leq 60$ ft**

Enclosed, Partially Enclosed Buildings

[Figure 30.4-1, pg. 335]

Mean roof height $h = 12.7$ ft
 Roof slope $\theta = 10.4$ degrees

External Pressure Coefficient, GC_p

Member Location	Zone	Span Length	¹ Effective Width			² C&C Trib. Area (Span x Eff. Width)	³ GC_p For Roofs, $h \leq 60$ ft		⁴ GC_p For Roofs, $h > 60$ ft	
			Actual	[1/3 Span]	(ft)		Use \rightarrow	with q_h	Use \rightarrow	with q_h
Member zone 1	Zone 1	12.00	1.33	4.0	48 ft ²		-1.42		-1.20	
Member zone 2	Zone 2	12.00	1.33	4.0	48 ft ²		-1.94		-2.02	
Roof panel zone 1	Zone 1	3.00	3.00	1.0	9 ft ²		-1.70		-1.40	
Roof panel zone 2	Zone 2	3.00	3.00	1.0	9 ft ²		-2.30		-2.30	
Roof panel zone 3	Zone 3	3.00	3.00	1.0	9 ft ²		-3.20		-3.20	

(Not Applicable)

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

- Note:
1. Effective width need not be less than one-third span length per definition in Chap. 26.
 2. C&C tributary areas greater than 700 ft² shall be permitted to be designed using MWFRS, per Section 30.2.3.
 3. Value of GC_p for walls shall be reduced by 10%, when $\theta \leq 10^\circ$ and $h \leq 60$ ft. Adjustment factor = 1.00
 4. For $h \leq 60$ ft, (GC_p) to be used with q_h . For $h > 60$ ft. Use q_z with positive value of (GC_p) and q_h with negative value of (GC_p).

Building Enclosure Category Enclosed buildings
 Positive internal pressure 0.18 (+ GC_{pi}) = 0.18
 Negative internal pressure -0.18 (- GC_{pi}) = -0.18

[Table 26.11-1, pg. 258]

Velocity pressure $q_h = 16.54$ psf $q_z = 16.54$ psf [Eq. 27.3-1, pg. 260]

Design Wind Pressure of Walls - Components and Cladding

$$q_h [(GC_p) - (\pm GC_{pi})]$$

Member Location	Zone	$q_h [(GC_p)_{Neg} - (+GC_{pi})]$	$q_h [(GC_p)_{Pos} - (-GC_{pi})]$	[Comments]
Member zone 1	Zone 1	-26.45 psf	-20.50 psf	
Member zone 2	Zone 2	-35.05 psf	-29.09 psf	
Roof panel zone 1	Zone 1	-31.09 psf	-25.14 psf	
Roof panel zone 2	Zone 2	-41.02 psf	-35.06 psf	
Roof panel zone 3	Zone 3	-55.90 psf	-49.95 psf	



- Note: Minimum C&C design wind pressure +/- 16.0 psf [Section 30.2.2, pg. 316]
 Plus and minus signs signify pressures acting toward and away from the surfaces, respectively.

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Wind load on buildings - MWFRS (Directional Procedures)

For All Heights [Figure 27.3-1]

A. Velocity pressures

$$q = 0.00256 K_z K_{zt} K_d K_e V^2 \quad (\text{psf})$$

Wind velocity pressure at Mean roof height $q_h = 15.93 \text{ psf}$ at $h = 12.73 \text{ ft}$

Wind velocity pressure at Eave height $q_z = 15.93 \text{ psf}$ at $z = 11.64 \text{ ft}$

Wind velocity pressure at 0 to 15 ft $q_{z 0-15} = 15.80 \text{ psf}$ at $z = 0 \text{ to } 15 \text{ ft}$

B. External and internal wind pressures**External wind pressure, q_{GC_p}** **I. Wall Wind Pressures**

a. Windward wall $q_{zGC_p} = 10.83 \text{ psf}$ at eave height

b. Leeward wall $q_hGC_p = -6.77 \text{ psf}$

c. Side walls $q_hGC_p = -9.48 \text{ psf}$

d. Windward wall $q_{z 0-15}GC_p = 10.74 \text{ psf}$ at 0 to 15 ft

II. Roof Wind Pressures**i. Wind Direction Normal to Ridge****a. Windward roof**

Maximum suction $q_hGC_p = -12.37 \text{ psf}$

Minimum suction $q_hGC_p = -2.44 \text{ psf}$

b. Leeward roof $q_hGC_p = -6.97 \text{ psf}$

ii. Wind Direction Parallel to Ridge

Maximum suction $q_hGC_p = -11.98 \text{ psf}$

Minimum suction $q_hGC_p = -2.44 \text{ psf}$

Internal wind pressure, $q_{GC_{pi}}$

Positive internal pressure $q_hGC_{pi} = 2.87 \text{ psf}$

Negative internal pressure $q_hGC_{pi} = -2.87 \text{ psf}$

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com


Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

C. Design wind pressures for the MWFRS of buildings of all heights

[Figure 27.3-1]

Design wind pressure $p = qG C_p - q_i(G C_{pi})$ (psf)

Wind pressure diagrams



Plus and minus signs signify pressures acting toward and away from surfaces, respectively

Wind load cases

- Case 1. Wind direction normal to ridge, external pressure windward roof at maximum suction and positive internal pressure.
- Case 2. Wind direction normal to ridge, external pressure windward roof at minimum suction and positive internal pressure.
- Case 3. Wind direction normal to ridge, external pressure windward roof at maximum suction and negative internal pressure.
- Case 4. Wind direction normal to ridge, external pressure windward roof at minimum suction and negative internal pressure.
- Case 5. Wind direction parallel to ridge, external pressure maximum suction and positive internal pressure.
- Case 6. Wind direction parallel to ridge, external pressure minimum suction and positive internal pressure.
- Case 7. Wind direction parallel to ridge, external pressure maximum suction and negative internal pressure.
- Case 8. Wind direction parallel to ridge, external pressure minimum suction and negative internal pressure.



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

SEISMIC LOAD

ID

All Structure

[ASCE-7 2010. Section 12.8., page 89]

Design load code ASCE 7-10

ASCE 7-10

Structure height from base to highest level 13.81

 $h_n = 13.81$ ft

Soil site classification D

D

Soil type

Stiff soil

Risk Category II

II

Occupancy type

Standard occupancy structures

Importance factor

 $I_e = 1.00$

[Table 1.5-2, page 5]

Short period ground acceleration 0.114

 $S_s = 0.114$ g

[Fig. 22-1, page 212]

1-second ground acceleration 0.067

 $S_1 = 0.067$ g

[Fig. 22-2, page 214]

Short period site coefficient

 $F_a = 1.600$

[Table 11.4-1, page 66]

S_s	F_a
< 0.250	1.600
0.114	1.709
0.500	1.400

 F_a Interpolation = 1.600

Long period site coefficient

 $F_v = 2.400$

[Table 11.4-2, page 66]

S_1	F_v
< 0.100	2.400
0.067	2.532
0.200	2.000

 F_v Interpolation = 2.400Adjusted Maximum Considered Earthquake (MCE) response accelerationsFor short periods, $F_a S_s$ $S_{MS} = 0.182$ gFor 1-second period, $F_v S_1$ $S_{M1} = 0.161$ g

[11.4.3, page 65]

Design spectral accelerationsFor short periods, $2/3 S_{MS}$ $S_{DS} = 0.122$ g

[Eq. (11.4-3)]

For 1-second period, $2/3 S_{M1}$ $S_{D1} = 0.107$ g

[Eq. (11.4-4)]

Seismic Design Category (SDC)

[11.6, page 67]

SDC based on S_{DS}

1

A

[Table 11.6-1]

SDC based on S_{D1}

2

B

[Table 11.6-2]

Check $S_1 \geq 0.75$, Risk Cat. I, II, III

0

(n.a.)

Check $S_1 \geq 0.75$, Risk Cat. IV

0

(n.a.)

Seismic Design Category

2

B

[11.4.4]

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Period determination

[12.8.2, page 90]

[Fig. 22-15, page 224]

Long-period transition period	$T_L = 6.00 \text{ sec}$
Approximate fundamental period	$T_a = C_t h_n^x$
Maximum value of fundamental period	$T_{max} = T_a C_u$
Coefficient for upper limit on calculated period	$C_u = 1.7$ (For S_{D1} value see next page)
Structure height from base to highest level	$h_n = 13.81 \text{ ft}$

Steel moment-resisting frames	$T_a = 0.028 h_n^{0.8}$	$T_a = 0.229 \text{ sec}$	$T_{max} = 0.389 \text{ sec}$
Eccentrically braced steel frames	$T_a = 0.03 h_n^{0.75}$	$T_a = 0.215 \text{ sec}$	$T_{max} = 0.365 \text{ sec}$
All other structural systems	$T_a = 0.02 h_n^{0.75}$	$T_a = 0.143 \text{ sec}$	$T_{max} = 0.244 \text{ sec}$

	I. Transverse	II. Longitudinal
Structural type	All other structural systems	All other structural systems
Determine structure fundamental periods	$T = 0.143 \text{ sec}$	$T = 0.143 \text{ sec}$

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

CHAPTER 12Design coefficients and factors for seismic force-resisting systems

[Table 12.2-1, page 73 to 77]

	I. Transverse	II. Longitudinal
	A. Bearing Wall Systems	A. Bearing Wall Systems
	15. Light-frame (wood) walls sheathed with wood structural panels rated for shear resistance	15. Light-frame (wood) walls sheathed with wood structural panels rated for shear resistance
Response modification coefficient	$R = 6.50$	$R = 6.50$
System overstrength factor	$\Omega_0 = 3.00$	$\Omega_0 = 3.00$
Deflection amplification factor	$C_D = 4.00$	$C_D = 4.00$

Seismic response coefficients

[12.8.1.1, page 89]

Structure seismic load directions	I. Transverse	II. Longitudinal
$C_s = \frac{S_{DS}}{\left(\frac{R}{T}\right)}$	$C_S = 0.019$ Govern!	$C_S = 0.019$ Govern!
For $T \leq T_L$, $C_{s \max} = \frac{S_{D1}}{T \left(\frac{R}{T}\right)}$	$C_{S \max} = 0.115$	$C_{S \max} = 0.115$
For $T > T_L$, $C_{s \max} = \frac{S_{D1} T_L}{T^2 \left(\frac{R}{T}\right)}$	$C_{S \max} = (\text{n.a.})$	$C_{S \max} = (\text{n.a.})$
$C_{s \min} = 0.044 S_{DS} I_e$	$C_{S \min} = 0.005$	$C_{S \min} = 0.005$
$C_{s \min} = 0.01$	$C_{S \min} = 0.01$	$C_{S \min} = 0.01$
For $S_1 \geq 0.6 g$, $C_{s \min} = \frac{0.5 S_1}{\left(\frac{R}{T}\right)}$	$C_{S \min} = (\text{n.a.})$	$C_{S \min} = (\text{n.a.})$
Design seismic response coefficients	$C_S = 0.019$	$C_S = 0.019$

Seismic base shear

$V = C_S W$
 $W =$ the effective seismic weight per Section 12.7.2.

[Eq. (12.8-1), page 89]

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

DESIGN LOAD SUMMARY

Typical frame spacing		[in o.c.]	[ft o.c.]
Roof Rafter		24.0	2.00
Wall frame		16.0	1.33
Floor frame		16.0	1.33
Ridge Beam		142.0	11.83




Load Types	Member ID	Design Loads	Frame spacing	Linear load
			[in o.c.] [ft o.c.]	

Dead Load	Roof & Ceiling dead load	12.0 psf	24.0 2.00	24.0 plf
	Exterior wall dead load	12.0 psf	16.0 1.33	16.0 plf
	Interior wall dead load	6.0 psf	16.0 1.33	8.0 plf
	Floor dead load	12.0 psf	16.0 1.33	16.0 plf

Roof live load	Concentrated load	$P_r = 300$ lb		
	Roof Rafter	$L_r = 20.0$ psf	24.0 2.00	40.0 plf
	Ridge Beam	$L_r = 12.0$ psf	142.0 11.83	142.0 plf
Floor live load	Schools - Classrooms	$L_L = 40.0$ psf	16.0 1.33	53.3 plf
	Conc. load over 2.5' x 2.5'	$P_L = 1000$ lb		

Snow load	Flat roof snow	$p_r = 13.9$ psf	24.0 2.00	27.7 plf
	Non Reducible snow	$p_s =$ n/a psf		n/a plf

For Pitched Roof

	Balanced snow	$p_s = 20.0$ psf		40.0 plf
	Unbalanced snow loads need to be considered			
$W \leq 20$ ft (Governs!)	Unbalanced snow	20.0 psf		40.0 plf
$W > 20$ ft	Unbalanced snow			
	Windward roof snow	6.0 psf		12.0 plf
	Leeward roof snow	20.0 psf		40.0 plf
	Leeward surcharge snow	8.8 psf		17.5 plf
	Leeward surcharge length	7.7 ft		

**APPROVED**

DATE 6/23/20







PFS CORPORATION

www.modularconsultant.com

Structural Calculations

Company : Modular Structural Consultants, LLC. Cottage Grove, WI
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final


Load Types	Member ID	Design Loads	Frame spacing [in o.c.] [ft o.c.]	Linear load
Wind Load	MWFRS For Pitched Roof	(+ toward, - away from surface)	24.0 2.00	
Case 1	Windward wall at 0 - 15 ft	7.9 psf		15.8 plf
	Windward wall at eave	8.0 psf		15.9 plf
	Windward roof max. suction	-15.2 psf		-30.5 plf
	Leeward roof	-9.8 psf		-19.7 plf
	Leeward wall	-9.6 psf		-19.3 plf
	Side walls	-12.3 psf		-24.7 plf
Case 2	Windward wall at 0 - 15 ft	7.9 psf		15.8 plf
	Windward wall at eave	8.0 psf		15.9 plf
	Windward roof max. suction	-5.3 psf		-10.6 plf
	Leeward roof	-9.8 psf		-19.7 plf
	Leeward wall	-9.6 psf		-19.3 plf
	Side walls	-12.3 psf		-24.7 plf
Case 3	Windward wall at 0 - 15 ft	13.6 psf		27.2 plf
	Windward wall at eave	13.7 psf		27.4 plf
	Windward roof max. suction	-9.5 psf		-19.0 plf
	Leeward roof	-4.1 psf		-8.2 plf
	Leeward wall	-3.9 psf		-7.8 plf
	Side walls	-6.6 psf		-13.2 plf
Case 4	Windward wall at 0 - 15 ft	13.6 psf		27.2 plf
	Windward wall at eave	13.7 psf		27.4 plf
	Windward roof max. suction	0.4 psf		0.9 plf
	Leeward roof	-4.1 psf		-8.2 plf
	Leeward wall	-3.9 psf		-7.8 plf
	Side walls	-6.6 psf		-13.2 plf
Case 5	Roof	-14.8 psf		-29.7 plf
	Side walls	-12.3 psf		-24.7 plf
	Windward wall	8.0 psf		15.9 plf
	Leeward wall	-9.6 psf		-19.3 plf
Case 6	Roof	-5.3 psf		-10.6 plf
	Side walls	-12.3 psf		-24.7 plf
	Windward wall	8.0 psf		15.9 plf
	Leeward wall	-9.6 psf		-19.3 plf
Case 7	Roof	-9.1 psf		-18.2 plf
	Side walls	-6.6 psf		-13.2 plf
	Windward wall	13.7 psf		27.4 plf
	Leeward wall	-3.9 psf		-7.8 plf
Case 8	Roof	0.4 psf		0.9 plf
	Side walls	-6.6 psf		-13.2 plf
	Windward wall	13.7 psf		27.4 plf
	Leeward wall	-3.9 psf		-7.8 plf

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Load Types	Member ID	Design Loads		Frame spacing		Linear load
				[in o.c.]	[ft o.c.]	
Wind Load	Wall Components & Cladding (+ toward, - away from surface)			16.0	1.33	
Case 1 (Outward)	Int. zone wall stud	Zone 4	-19.6 psf			-26.2 plf
	End zone wall stud	Zone 5	-23.1 psf			-30.8 plf
	Int. zone door jamb	Zone 4	-19.6 psf			-26.2 plf
	Int. zone wall panel	Zone 4	-21.2 psf			-28.2 plf
	End zone wall panel	Zone 5	-26.1 psf			-34.8 plf
Case 2 (Inward)	Int. zone wall stud	Zone 4	18.0 psf			24.0 plf
	End zone wall stud	Zone 5	18.0 psf			24.0 plf
	Int. zone door jamb	Zone 4	18.0 psf			24.0 plf
	Int. zone wall panel	Zone 4	19.5 psf			26.0 plf
	End zone wall panel	Zone 5	19.5 psf			26.0 plf
Minimum			16.0 psf			21.3 plf




**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Load Types	Member ID	Design Loads	Frame spacing [in o.c.] [ft o.c.]	Linear load
Wind Load	Roof Components & Cladding (+ toward, - away from surface)		24.0 2.00	
Case 1	Member zone 1	Zone 1	-26.5 psf	-52.9 plf
	Member zone 2	Zone 2	-35.0 psf	-70.1 plf
	Roof panel zone 1	Zone 1	-31.1 psf	-62.2 plf
	Roof panel zone 2	Zone 2	-41.0 psf	-82.0 plf
	Roof panel zone 3	Zone 3	-55.9 psf	-111.8 plf
Case 2	Member zone 1	Zone 1	-20.5 psf	-41.0 plf
	Member zone 2	Zone 2	-29.1 psf	-58.2 plf
	Roof panel zone 1	Zone 1	-25.1 psf	-50.3 plf
	Roof panel zone 2	Zone 2	-35.1 psf	-70.1 plf
	Roof panel zone 3	Zone 3	-49.9 psf	-99.9 plf
Minimum			16.0 psf	21.3 plf



**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



**APPROVED**

DATE 6/23/20

PFS CORPORATION

Cottage Grove, WI

www.modularconsultant.com

Structural Calculations

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone : (972) 896-5373
 Email : yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

APA All-Plywood Beam

Member ID :





Ridge Beam

Load	Type	Distribution	Pat- tern	Location [ft] Start End	Magnitude Start End	Unit
Wdead	Dead	Full Area	No		12.00 (11.83')	psf
Wsnow	Snow	Full Area	Yes		20.00 (11.83')	psf
Wwind MWFRS	Wind	Full Area	No		-14.80 (11.83')	psf
Wrooflive	Roof live	Full Area	Yes		12.00 (11.83')	psf
Self-weight	Dead	Full UDL	No		31.0	plf

Maximum Reactions (lbs), Bearing Capacities (lbs) and Bearing Lengths (in) :

Unfactored:				
Dead	2104		6838	2104
Snow	3128		9354	3128
Wind	-2142		-6922	-2142
Roof Live	2017		5612	2017
Factored:				
Uplift	-23		-50	-23
Total	5232		16192	5232

REACTION [lbs] ANALYSIS DIAGRAMS (known section - includes self-weight)

SHEAR [lbs]
Load Combination #4: D+SBENDING [lbs-ft]
LC #8: D+S (pattern: Ss)
+M max: 31639
Load Combination #4: D+S
-M max: -51210TOTAL DEFLECTION [in]
Load Combination #8:
Total = 1.50 x Dead + Live (all others)
Critical Live: 0.32
Critical Total: 0.59

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

**APPROVED**

DATE 6/23/20

PFS CORPORATION
Cottage Grove, WI**www.modularconsultant.com****Structural Calculations**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

APA - All Plywood Beam

Member ID :

Ridge Beam**References:****APA Plywood Design Specification, January 1997 [PDS].****APA Plywood Design Specification Supplement 5, Design and Fabrication of All-Plywood Beams, November 2008 [PDS-S5].****1. Material and Section Properties**

[PDS-S5, Table 1, pg. 5]

Plywood species group	All plies Group 1 (including Structural I)		
Plywood grade	APA STRUCTURAL I RATED SHEATING EXP 1		
Nominal plywood thickness	23/32 or 3/4	in, per plywood panel	
No. of plies / No. of layers	5/5	per plywood panel	
Check at Section of interest	For bending stress & deflection		For shear stress
	Middle span	Interior support	
Beam total number of panels	$n_b = 8$	8	$n_b = 8$
Number of panels at critical section	$(n) = 6$	6	$(n) = 6$
Beam section height	$d = 24.00$ in	24.00 in	$d = 24.00$ in
Plywood gross thickness per panel	$t_g = 0.75$ in	0.75 in	
Beam gross width, $(n) t_g$	$b_g = 4.500$ in	4.500 in	
Plywood effective thickness per panel	$t_b = 0.352$ in	0.352 in	$t_s = 0.739$ in
Beam effective width, $(n) t_{b, s}$	$b = 2.112$ in	2.112 in	$b = 4.434$ in
Section area, bd	$A = 50.69$ in ²	50.69 in ²	$A = 106.42$ in ²
Section modulus about x-x axis, $bd^2/6$	$S_{xx} = 202.8$ in ³	202.8 in ³	$S_{xx} = 425.7$ in ³
Moment of inertia about x-x axis, $bd^3/12$	$I_{xx} = 2433.0$ in ⁴	2433.0 in ⁴	$I_{xx} = 5108.0$ in ⁴
Hole diameter	$d_h = 0.00$ in	0.00 in	$d_h = 0.00$ in
Hole Section area, bd_h	$A_{(h)} = 0.00$ in ²	0.00 in ²	$A_{(h)} = 0.00$ in ²
Section modulus about x-x axis, $bd_h^2/6$	$S_{xx(h)} = 0.0$ in ³	0.0 in ³	$S_{xx(h)} = 0.0$ in ³
Moment of inertia about x-x axis, $bd_h^3/12$	$I_{xx(h)} = 0.0$ in ⁴	0.0 in ⁴	$I_{xx(h)} = 0.0$ in ⁴

2. Design Parameters

[PDS, pg. 18]

Middle span bending Design Load (for C_D)	Snow Load / Roof Live Load
Interior support bending Design Load (for C_D)	Snow Load / Roof Live Load
Shear Design Load (for C_D)	Snow Load / Roof Live Load
In-service moisture conditions	Dry (M.C. \leq 16 %)

Unbraced length at middle span (for C_L)	Case1 $\ell_u = 24$ in
Unbraced length at interior support (for C_L)	Case2 $\ell_u = 48$ in

3. Reference Design Values

[PDS-S5, 1.5, pg.6; PDS, Table 3, pg.16]

Reference bending design value	$F_b = 3300$ psi	
Reference shear design value	$F_v = 225$ psi	
Reference modulus of elasticity	$E = 1800000$ psi	(For deflection calculation)
Reference modulus of elasticity, $\pm 36\%$ E	$E_{min} = 660000$ psi	(For beam stability calculations)
Reference modulus of rigidity (shear modulus)	$G = 90000$ psi	

4. Adjustment Factors

Load duration factor	$C_D = 1.15$	(For middle span bending)
	$C_D = 1.15$	(For interior support bending)
	$C_D = 1.15$	(For shear check)
Beam stability factor	$C_L = 0.981$	(For middle span bending)
	$C_L = 0.973$	(For interior support bending)

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**

DATE 6/23/20

PFS CORPORATION
Cottage Grove, WI

www.modularconsultant.com

Company : Modular Structural Consultants, LLC.
Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
Phone: (972) 896-5373
Email: yurianto@modularconsultant.com

Structural Calculations

Project No : 2279-2280 MSC# M20027
Project Name : Dry Classroom Building
Location : Classroom Lee's Summit MO
Subject : Modular 23.67'x64'
Date: 6/11/2020 Final

Calculation of beam stability factor, C_L

[NDS 2005, 3.3.3, pg. 13 & Breyer 6th ed, pg. 6.19]

Case descriptions
Type of Load
Beam unbraced length

Bending member effective length

$$\text{Slenderness ratio } R_B = \sqrt{l_e d / b^2}$$

Modulus of elasticity

$$F_{bE} = \frac{1.20 E_{min}}{R_B^2}$$

$$F_b^* = F_b C_D$$

$$C_L = \frac{1 + (F_{bE} / F_b^*)}{1.9} - \sqrt{\left(\frac{1 + (F_{bE} / F_b^*)}{1.9} \right)^2 - \frac{(F_{bE} / F_b^*)}{0.95}}$$

Beam stability factor

Case 1

Middle Span Bending

Uniformly distributed load

$$\begin{aligned} l_u &= 24 \text{ in} \\ l_u / d &= 1.0 < 7 \\ l_e &= 2.06 l_u \\ l_e &= 49 \text{ in} \end{aligned}$$

$$R_B = 7.7$$

$$E_{min} = 660000 \text{ psi}$$

$$F_{bE} = 13516 \text{ psi}$$

$$F_b^* = 3795 \text{ psi}$$

$$C_L = 0.981 < 1.00$$

$$C_L = 0.981$$

Case 2

Interior Support Bending

Uniformly distributed load

$$\begin{aligned} l_u &= 48 \text{ in} \\ l_u / d &= 2.0 < 7 \\ l_e &= 1.33 l_u \\ l_e &= 64 \text{ in} \end{aligned}$$

$$R_B = 8.7$$

$$E_{min} = 660000 \text{ psi}$$

$$F_{bE} = 10468 \text{ psi}$$

$$F_b^* = 3795 \text{ psi}$$

$$C_L = 0.973 < 1.00$$

$$C_L = 0.973$$

5. Adjusted Design Values

Adjusted bending design values

Case 1:

Case 2:

Adjusted shear design value

Adjusted modulus of elasticity

$$F_{bx}' = F_b C_D C_L$$

$$F_{bx}' = 3724 \text{ psi}$$

$$F_{bx}' = 3694 \text{ psi}$$

$$F_v' = F_v C_D$$

$$F_v' = 259 \text{ psi}$$

$$E' = E * 1.1$$

$$E' = 1980000 \text{ psi}$$

Middle Span Bending

Interior Support Bending

(For deflection calculations)

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
HOUSING**

6. Beam Loadings

Applied Bending at Middle Span

Applied Bending at Interior Support

Applied Shear

(Enter positive values)

$$M_{x+} = 31639 \text{ lb-ft}$$

$$M_{x-} = 51210 \text{ lb-ft}$$

$$V = 7223 \text{ lbs}$$

$$= 379668 \text{ lb-in}$$

$$= 614520 \text{ lb-in}$$

7. Design Code Checks

i. Bending

Actual bending stress

Adjusted bending design values

Bending capacity ratio, (f_{bx} / F_{bx}')

Case 1

Middle Span Bending

$$f_{bx} \leq F_{bx}'$$

$$f_{bx} = M_{x+} / (S_{xx} - S_{xx(h)})$$

$$f_{bx} = 1873 \text{ psi}$$

$$F_{bx}' = 3724 \text{ psi}$$

$$0.503 < 1.0 \text{ O.K.}$$

Case 2

Interior Support Bending

$$f_{bx} \leq F_{bx}'$$

$$f_{bx} = M_{x-} / (S_{xx} - S_{xx(h)})$$

$$f_{bx} = 3031 \text{ psi}$$

$$F_{bx}' = 3694 \text{ psi}$$

$$0.820 < 1.0 \text{ O.K.}$$

ii. Shear

Actual shear stress

Adjusted shear design value

Shear capacity ratio, (f_v / F_v')

$$f_v \leq F_v'$$

$$f_v = (3/2) V / (b (d - d_h))$$

$$f_v = 102 \text{ psi}$$

$$F_v' = 259 \text{ psi}$$

$$0.393 < 1.0 \text{ O.K.}$$

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

WoodWorks

ROOF RAFTER

Lumber-soft, S. Pine, No.2, 2x10 (1-1/2"x9-1/4")

Supports: 1 - Lumber Stud Wall, S. Pine No.2; 2 - Hanger;

Roof joist spaced at 24.0" c/c; Total length: 12.39'; Clear span: 11.656'; Volume = 1.2 cu.ft.; Pitch: 2.25/12
 Lateral support: top = continuous, bottom = at supports; Repetitive factor: applied where permitted (refer to online help);

This section PASSES the design code check.


Analysis vs. Allowable Stress and Deflection using NDS 2018 :

Criterion	Analysis Value	Design Value	Unit	Analysis/Design
Shear	$f_v = 36$	$F_v' = 175$	psi	$f_v/F_v' = 0.21$
Bending (+)	$f_b = 631$	$F_b' = 920$	psi	$f_b/F_b' = 0.69$
Bending (-)	$f_b = 135$	$F_b' = 559$	psi	$f_b/F_b' = 0.24$
Live Defl'n	$0.12 = < L/999$	$0.58 = L/240$	in	0.20
Total Defl'n	$0.24 = L/581$	$0.78 = L/180$	in	0.31

Loads:

Load	Type	Distribution	Pat-tern	Location [ft] Start End	Magnitude Start End	Unit
Wdead	Dead	Full Area			12.00 (24.0")	psf
Wsnow	Snow	Full Area			20.00 (24.0")	psf
Wwind C&C	Wind C&C	Full Area			-26.50 (24.0")	psf
Wrooflive	Roof live	Full Area			20.00 (24.0")	psf
Self-weight	Dead	Full UDL			3.6	plf

Maximum Reactions (lbs), Bearing Capacities (lbs) and Bearing Lengths (in) :



MISSOURI
PUBLIC SERVICE
COMMISSION

APPROVED

07/02/2020

MANUFACTURED
HOUSING

Unfactored:			
Dead	172		164
Snow	247		234
Wind	-328		-310
Roof Live	247		234
Factored:			
Uplift	-94		-88
Total	419		398



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone : (972) 896-5373
 Email : yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

EXTERIOR 6IN WALL

Lumber Stud, S. Pine, No.2, 2x6 (1-1/2"x5-1/2")

Support: Lumber Stud Bottom plate, S. Pine No.2; Bearing length = stud thickness; continuous lower support

Spaced at 16.0" c/c; Total length: 8.15'; Volume = 0.5 cu.ft.

Pinned base; Load face = width(b); $K_e \times L_b: 1.0 \times 0.0 = 0.0$ ft; $K_e \times L_d: 1.0 \times 8.15 = 8.15$ ft; Repetitive factor: applied where permitted (refer to online help);

This section PASSES the design code check.


Analysis vs. Allowable Stress and Deflection using NDS 2018 :

Criterion	Analysis Value	Design Value	Unit	Analysis/Design
Shear	$f_v = 12$	$F_v' = 280$	psi	$f_v/F_v' = 0.04$
Bending(+)	$f_b = 214$	$F_b' = 2159$	psi	$f_b/F_b' = 0.10$
Axial	$f_c = 36$	$F_c' = 941$	psi	$f_c/F_c' = 0.04$
Combined	(axial + eccentric + side load bending)			$Eq.15.4-1 = 0.10$
Axial Bearing	$f_c = 36$	$F_c^* = 1400$	psi	$f_c/F_c^* = 0.03$
Support Bearin	$f_{cp} = 36$	$F_{cp} = 565$	psi	$f_{cp}/F_{cp} = 0.06$
Live Defl'n	$0.04 = < L/999$	$0.81 = L/120$	in	0.05
Total Defl'n	$0.04 = < L/999$	$0.81 = L/120$	in	0.05

Loads:

Load	Type	Distribution	Location [ft] Start End	Magnitude Start End	Unit
Pdead	Dead	Axial UDL	(Ecc. = 0.92")	86	plf
Psnow	Snow	Axial UDL	(Ecc. = 0.92")	124	plf
Wwind C&C	Wind C&C	Full Area		19.60 (16.0")	psf
Prooflive	Roof live	Axial UDL	(Ecc. = 0.92")	124	plf
Self-weight	Dead	Axial UDL		13	plf

Reactions (lbs):



Unfactored:		APPROVED	
Lateral:		07/02/2020	
Dead	1	MANUFACTURED	-1
Snow	2	HOUSING	-2
Wind	106		106
Roof Live	2		-2
Axial:			
Dead	132		132
Snow	165		165
Roof Live	165		165



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

STUD PACK 6IN WALL - HALF MATE
Lumber n-ply, S. Pine, No.2, 2x6, 3-ply (4-1/2"x5-1/2")

Support: Non-wood

Total length: 9.0'; Volume = 1.5 cu.ft.

Pinned base; Load face = width(b); Built-up fastener: bolts; $K_e \times L_b: 1.0 \times 0.0 = 0.0$ ft; $K_e \times L_d: 1.0 \times 9.0 = 9.0$ ft; Repetitive factor: applied where permitted (refer to online help);

This section PASSES the design code check.


Analysis vs. Allowable Stress and Deflection using NDS 2018 :

Criterion	Analysis Value	Design Value	Unit	Analysis/Design
Shear	$f_v = 4$	$F_v' = 201$	psi	$f_v/F_v' = 0.02$
Bending (+)	$f_b = 328$	$F_b' = 1322$	psi	$f_b/F_b' = 0.25$
Axial	$f_c = 329$	$F_c' = 877$	psi	$f_c/F_c' = 0.38$
Combined (axial + eccentric moment)				Eq.15.4-3 = 0.52
Axial Bearing	$f_c = 329$	$F_c^* = 1610$	psi	$f_c/F_c^* = 0.20$
Live Defl'n	$0.04 = < L/999$	$0.90 = L/120$	in	0.04
Total Defl'n	$0.08 = < L/999$	$0.90 = L/120$	in	0.09

Loads:

Load	Type	Distribution	Location [ft] Start End	Magnitude Start End	Unit
Pdead	Dead	Axial	(Ecc. = 0.92")	3419	lbs
Psnow	Snow	Axial	(Ecc. = 0.92")	4677	lbs
Pwind	Wind	Axial	(Ecc. = 0.92")	-3461	lbs
Prooflive	Roof live	Axial	(Ecc. = 0.92")	2806	lbs
Self-weight	Dead	Axial		58	lbs

Reactions (lbs):



Unfactored:				
Lateral:				
Dead	29			-29
Snow	40			-40
Wind	-29			29
Roof Live	24			-24
Axial:				
Dead	3477			3477
Snow	4677			4677
Wind	-3461			-3461
Roof Live	2806			2806



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone : (972) 896-5373
 Email : yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

FLOOR JOIST**Lumber-soft, S. Pine, No.2, 2x8 (1-1/2"x7-1/4")**

Supports: All - Non-wood


Floor joist spaced at 16.0" c/c; Total length: 11.83'; Clear span: 1.603', 7.957', 1.603'; Volume = 0.9 cu.ft.
 Lateral support: top = continuous, bottom = at supports; Repetitive factor: applied where permitted (refer to online help);

This section PASSES the design code check.**Analysis vs. Allowable Stress and Deflection using NDS 2018 :**

Criterion	Analysis Value	Design Value	Unit	Analysis/Design
Shear	$f_v = 65$	$F_v' = 175$	psi	$f_v/F_v' = 0.37$
Bending (+)	$f_b = 887$	$F_b' = 1063$	psi	$f_b/F_b' = 0.83$
Bending (-)	$f_b = 611$	$F_b' = 901$	psi	$f_b/F_b' = 0.68$
Deflection:				
Interior Live	$0.16 = L/633$	$0.28 = L/360$	in	0.57
Total	$0.16 = L/630$	$0.41 = L/240$	in	0.38
Cantil. Live	$-0.10 = L/205$	$0.12 = L/180$	in	0.88
Total	$-0.10 = L/222$	$0.18 = L/120$	in	0.54

Loads:

Load	Type	Distribution	Pat-tern	Location [ft] Start End	Magnitude Start End	Unit
Floor dead	Dead	Full Area	No		12.00 (16.0")	psf
Floor live	Live	Full Area	No		40.00 (16.0")	psf
Concentrated	Live	Concentrated	No	At Increments	1000 (30.0")	lbs
Pdead	Dead	Point	No	0.25	132	lbs
Psnow	Snow	Point	No	0.25	165	lbs
Prooflive	Roof live	Point	No	0.25	165	lbs
Self-weight	Dead	Full UDL	No		2.8	plf

Maximum Reactions (lbs), Bearing Capacities (lbs) and Bearing Lengths (in) :

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

**07/02/2020
MANUFACTURED
HOUSING**

Factored:						
Dead		268		87		
Live		315		315		
Snow		195		-30		
Roof Live		195		-30		
Conc Live		567		567		
Total		839		654		




Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

FRAME RAIL

Load	Type	Distribution	Pat-tern	Location [ft] Start End	Magnitude Start End	Unit
Wdead	Dead	Full UDL	No		201.0	plf
Wlive	Live	Full UDL	Yes		236.0	plf
Wsnow	Snow	Full UDL	Yes		146.0	plf
Wrooflive	Roof live	Full UDL	Yes		571.0	plf
Self-weight	Dead	Full UDL	No		13.1	plf

Maximum Reactions (lbs), Bearing Capacities (lbs) and Bearing Lengths (in) :



Unfactored:									
Dead	770	1910	1579	1620	1579	1910	770		
Live	954	2247	2106	2127	2106	2247	954		
Snow	560	1346	1190	1210	1190	1346	560		
Roof Live	2307	5437	5095	5145	5095	5437	2307		
Factored:									
Total	3216	7673	6979	7074	6979	7673	3216		

GEOMETRY

Beam Designation	M12X11.8
Steel Yield Strength F_y	50.0 ksi ✓
Modulus of Elasticity E_s	29000 ksi
Member Length L	7.83 ft
Left Cantilever	0.00 ft
Right Cantilever	0.00 ft
Unbraced Length L_b top	0.00 ft
Unbraced Length L_b bot	7.83 ft

DEFLECTIONS

Stiffness factor	1.0				
Required Camber	0.00 in				
Long-term Deflection	N.A.				
Loading	δ (in)	L/5	L/5 Min	Ratio	
CL	0.01	9396	360	0.04	✓
CD+CL ..	0.01	9396	240	0.03	✓
L	0.00	9396	360	0.04	✓
D+L	0.01	9396	240	0.03	✓

DEFLECTION DESIGN IS OK

DESIGN FOR SHEAR

Shear Coefficient C_v	0.93
Maximum Shear Force V	2.4 kip
Allowable Strength V_n/Ω	35.3 kip
$V / V_n/\Omega$ Design Ratio	0.07 ✓

SHEAR DESIGN IS OK

SLAB AND DECK

Overall Slab Thickness	0.0 in
Concrete Strength f_c	3000 psi
Metal Deck Type	None

FLEXURE DESIGN (NON-COMPOSITE)

L. T. Buckling C_b -factor	2.08
Max. Bending Moment M	-3.8 k-ft
Allowable Strength M_n/Ω	26.1 k-ft
$M / M_n/\Omega$ Design Ratio	0.15 ✓
Limit State	Lateral Torsional Buckling

FLEXURE DESIGN IS OK

FLEXURE DESIGN (COMPOSITE)

Shear Stud Length	N.A.
Reqd. # of 3/4" Shear Connectors	N.A.
% of Full Composite Action	N.A.
Max. Bending Moment M	N.A.
Allowable Strength M_n/Ω	N.A.
$M / M_n/\Omega$ Design Ratio	N.A.

DESIGN CODES

Steel Design	AISC 360-10 (14th Ed.)
Load Combinations	ASCE 7-10

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



APPROVED

DATE 6/23/20

PFS CORPORATION

Cottage Grove, WI




Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final


Foundations

[Pier ID] :

Modular building foundations



Single stack course



Double stack course

1. Material and Section Properties

Type of Foundations

Option 1. Dry-Stacked Without Mortar Joint

 $P_a = 8.00$ kips / stack

[Rated 8000 lbs per single]

Number of stack course 1

Single Stack Course

Single wythe width

 $b_1 = 8$ in

Single wythe length

 $d_1 = 16$ in

Option 2. CMU Bonded with Mortar Joint

CMU cell grout

No grout

Net area of CMU block 55.3

 $A_n = 55.3$ in²

Compressive strength

 $f'_m = 1,350$ psiCMU allowable load, $1/4 f'_m A_n$ $P_a = 18.68$ kips / stack

Option 3. Standard Jack Stand

 $P_a = 6.00$ kips / stand

Option 4. "Support Master" Jack Stand

 $P_a = 18.00$ kips / stand

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

2. Foundation Loading & Design Checks

→	Location	Typical	8.00	ft on center spacing
	Applied Load	P =	7.67	kips
	Select Type of Foundation	2	CMU Dry-Stacked	
	Allowable Load		8.00	kips / stack
	Quantity		1	stacks (or stands)
	Total Allowable Load	$P_{a \text{ CMU}} =$	8.00	kips
	Capacity ratio	$(P / P_a) =$	0.959	< 1.0
	Design check		O.K.	
	Base Type		ABS Base Pad	
	Base Shape		Rectangular	
	Width (or Diameter)	$b_2 =$	24.0	in
	Length	$d_2 =$	24.0	in
	Quantity		1	
	Area	$A_b =$	576	in ² = 4.00 ft ²
	Allowable soil bearing capacity	$q_a =$	2,000	psf
	Soil allowable load, $q_a A_b$	$P_{a \text{ Soil}} =$	8.00	kips
	Soil capacity ratio	$(P / P_a) =$	0.959	< 1.0
	Design check		O.K.	

→	Location	Interior Stud Pack / Column		
	Applied Load	P =	16.00	kips
	Select Type of Foundation	2	CMU Dry-Stacked	
	Allowable Load		8.00	kips / stack
	Quantity		2	stacks (or stands)
	Total Allowable Load	$P_{a \text{ CMU}} =$	16.00	kips
	Capacity ratio	$(P / P_a) =$	1.000	< 1.0
	Design check		O.K.	
	Base Type		ABS Base Pad	
	Base Shape		Rectangular	
	Width (or Diameter)	$b_2 =$	24.0	in
	Length	$d_2 =$	24.0	in
	Quantity		2	
	Area	$A_b =$	1,152	in ² = 8.00 ft ²
	Allowable soil bearing capacity	$q_a =$	2,000	psf
	Soil allowable load, $q_a A_b$	$P_{a \text{ Soil}} =$	16.00	kips
	Soil capacity ratio	$(P / P_a) =$	1.000	< 1.0
	Design check		O.K.	

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**




Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

TIE DOWN ANCHOR

[(Ref): Manuf. Housing Anchor Installation Info. by Tie Down Engineering]

**1. Anchoring Allowable Working Load Limit (WLL)**

Tie Anchor WLL	3150	$T_{WLL} = 3150$	lbs	
Horizontal Tie Angle		$\theta = 45.0$	degrees	
Horizontal Resistant, $T_{WLL} \cos \theta$		$H_{WLL} = 2227$	lbs	
Minimum tie anchor spacing		$s = 6.00$	ft	

[Ref (above)]

2. Building Forces**A. Transverse direction**

Total Sliding force	$H_{A \text{ trans}} = 3690$	lbs
Total Uplift force	$V_{A \text{ trans}} = 0$	lbs

B. Longitudinal direction

Total Sliding force	$H_{A \text{ longt}} = 1334$	lbs
Total Uplift force	$V_{A \text{ longt}} = 0$	lbs

**MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING**

3. Building Frame Tie Down**A. Transverse direction**

	$B = 64.00$	ft	
1) Number of horizontal ties	$N_{\text{horz tie}} = 4$		$B / N = 16.00$ ft o.c.
Sliding force, $H_{A \text{ trans}} / N_{\text{horz tie}}$	$H_{1 \text{ trans}} = 922.5$	lbs / tie	
Horz. tie capacity ratio	$H_{1 \text{ trans}} / H_{WLL} = 0.414$		< 1.00. O.K.

2) Number of vertical ties

Uplift force, $V_{A \text{ trans}} / N_{\text{vert tie}}$	$N_{\text{vert tie}} = 0$	No vertical tie is required!
Vert. tie capacity ratio	$V_{1 \text{ trans}} = 0$	lbs / tie
	$V_{1 \text{ trans}} / T_{WLL} = 0.000$	< 1.00. O.K.

B. Longitudinal direction

	$L = 23.67$	ft	
1) Number of horizontal ties	$N_{\text{horz tie}} = 2$		$L / N = 11.84$ ft o.c.
Sliding force, $H_{A \text{ trans}} / N_{\text{horz tie}}$	$H_{1 \text{ longt}} = 667$	lbs / tie	
Horz. tie capacity ratio	$H_{1 \text{ longt}} / H_{WLL} = 0.299$		< 1.00. O.K.

2) Number of vertical ties

Uplift force, $V_{A \text{ trans}} / N_{\text{vert tie}}$	$N_{\text{vert tie}} = 0$	No vertical tie is required!
Vert. tie capacity ratio	$V_{1 \text{ longt}} = 0$	lbs / tie
	$V_{1 \text{ longt}} / T_{WLL} = 0.000$	< 1.00. O.K.

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

CONNECTORS, STRAPS AND TIES

→	Member ID :	Rafter - Bearing support	
	Connector Type	2x4 Ledger Fasten to Ridge Beam with 16d Nails at each Rafter	
	Connector Capacity	$Z' = Z C_D C_M C_t C_g$	[NDS Table 11.3.1]
	Ref. Design Value	$Z = 154$ lb (G = 0.55)	[NDS Table 12N]
	Load duration factor	$C_D = 1.15$	
	Wet Service factor	$C_M = 1.00$	
	Temperature factor	$C_t = 1.00$	
	Group action factor	$C_g = 1.00$	
	Connector Capacity	$Z' = 177$ lb	
	Number of Nail	3 nails	
	Bearing Capacity	$P_{allow} = 531$ lb	
	Applied bearing force	$P_{applied} = 419$ lb	
	Capacity ratio	$P_{applied} / P_{allow} = 0.79 < 1.00$. O.K.	

→	Member ID :	Rafter - Uplift tiedown	
	Connector Type	1.5" metal strap, 30 gage, 51 ksi with 16ga staples	
	Strap tensile strength	$F_y = 51$ ksi	
	Strap thickness	$t_s = 0.0157$ inches	
	Strap width	$b_s = 1.50$ inches	
	Strap capacity	$P_{strap} = (0.9) 0.6 F_y t_s b_s$ (w 10% reduction for staple holes)	
		$P_{strap} = 649$ lbs	
	Staple shear resistant	$V_{staple} = 68$ lbs per staple	
	Number of staple	$n_{staple} = 6$ staples at each end of strap	
	Load duration factor	$C_D = 1.60$	
	Staple capacity	$P_{staple} = V_{staple} n_{staple} C_D$	
		$P_{staple} = 653$ lbs per strap	
	Uplift Capacity	649 lbs / strap	
	Number of straps	1 strap(s)	
	Allowable uplift force	$P_{allow} = 649$ lbs	
	Applied uplift force	$P_{applied} = 94$ lbs / rafter	
	Stud spacing	16 inches o.c.	
	Strap spacing	48 inches o.c.	
	Applied uplift force	$P_{applied} = 282$ lbs / strap	
	Capacity ratio	$P_{applied} / P_{allow} = 0.43 < 1.00$. O.K.	

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

→	Member ID :	Shear wall tie-down
	Connector Type	3.0" metal strap, 26 gage, 51 ksi with 10d (0.148") nails
	Strap tensile strength	$F_y = 51$ ksi
	Strap thickness	$t_s = 0.0179$ inches
	Strap width	$b_s = 3.00$ inches
	Strap capacity	$P_{strap} = (0.90) 0.6 F_y t_s b_s$ (w 10% reduction for staple holes)
		$P_{strap} = 1479$ lbs
	Nail shear resistant	$V_{nail} = 123$ lbs per nail
	Number of nails	$n_{nail} = 8$ nails at ea. end of strap w 1" spc. staggered
	Load duration factor	$C_D = 1.60$
	Nail capacity	$P_{nail} = V_{nail} n_{nail} C_D$
		$P_{nail} = 1574$ lbs per strap
	Uplift Capacity	1,479 lbs / strap
	Number of straps	1 strap(s)
	Allowable uplift force	$P_{allow} = 1,479$ lbs
	Applied uplift force	$P_{applied} = 1,281$ lbs
	Capacity ratio	$P_{applied} / P_{allow} = 0.87 < 1.00$. O.K.

→	Member ID :	Frame Outrigger to Floor Framing
	Connector Type	5/16" x 3-1/2" lag screws
	Connector Capacity	$W' = W C_D C_M C_t$ [NDS Table 11.3.1]
	Ref. Design Value	$W = 307$ lb / in (G = 0.55) [NDS Table 12.2A]
	Effective Thread Length	$T-E = 2.0$ in [NDS Table L2]
	Design Load Type	Wind/Earthquake Load
	Load duration factor	$C_D = 1.60$
	Wet Service factor	$C_M = 1.00$
	Temperature factor	$C_t = 1.00$
	Connector Uplift Capacity	$W' = 982$ lbs / lag screw
	Number of straps	2 lag screw(s)
	Allowable uplift force	$P_{allow} = 1,965$ lb
	Applied uplift force	$P_{applied} = 94$ lbs / stud
	Stud spacing	16 inches o.c.
	Lag Screw spacing	96 inches o.c.
	Applied uplift force	$P_{applied} = 564$ lbs / stud
	Capacity ratio	$P_{applied} / P_{allow} = 0.29 < 1.00$. O.K.

**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

SHEAR WALLS

WoodWorks® Shearwalls

SOFTWARE FOR WOOD DESIGN

WoodWorks® Shearwalls 2019 (Update 1)

zShear Walls.wsw

Jun. 10, 2020 09:43:25

Project Information

DESIGN SETTINGS

Design Code		Wind Standard		Seismic Standard	
IBC 2018/AWC SDPWS 2015		ASCE 7-16 Directional (All heights)		ASCE 7-16	
Load Combinations			Building Code Capacity Modification		
For Design (ASD)			Wind		
0.70 Seismic			1.00		
0.60 Wind			1.00		
For Deflection (Strength)			Seismic		
1.00 Seismic			1.00		
1.00 Wind					
Service Conditions and Load Duration			Max Shearwall Offset [ft]		
Temperature			Plan		
Moisture Content			Elevation		
Range			(within story)		
Fabrication			(between stories)		
Service					
19% (<-19%)			0.50		
19% (<-19%)			-		
Maximum Height-to-width Ratio					
Wood panels		Fiberboard		Gypsum	
Wind		Wind		Blocked	
Seismic		Seismic		Unblocked	
3.5		-		2.0	
3.5		-		1.5	
Ignore non-wood-panel shear resistance contribution...			Forces based on...		
Wind			Hold-downs		
Seismic			Applied loads		
Always			Drag struts		
when comb'd w/ wood panels			Applied loads		
Shearwall relative rigidity: Deflection-based stiffness of wall segments					
Perforated shearwall Co factor: SDPWS Equation 4.3-5					
Non-identical materials and construction on the shearline: Allowed, except for material type					
Deflection Equation: 3-term from SDPWS 4.3-1					
Drift limit for wind design: 1 / 360 story height					
Force-transfer strap: Continuous at top of highest opening and bottom of lowest					

SITE INFORMATION

Wind		Seismic	
ASCE 7-16 Directional (All heights)		ASCE 7-16 12.8 Equivalent Lateral Force Procedure	
Design Wind Speed	115 mph	Risk Category	Category II - All others
Serviceability Wind Speed	90 mph	Structure Type	Regular
Exposure	Exposure B	Building System	Bearing Wall
Enclosure	Enclosed	Design Category	B
Min Wind Loads: Walls	16 psf	Site Class	D
Roofs	8 psf	Spectral Response Acceleration	
Topographic Information [ft]		S1: 0.067g Ss: 0.114g	
Shape	Height	Fundamental Period	E-W
-	-	T Used	0.113s
Site Location: -	Length	Approximate Ta	0.113s
		Maximum T	0.190s
Elev: 1038ft		Response Factor R	6.50
Rigid building - Static analysis			6.50
Case 2	E-W loads	Fa: 1.60	Fv: 2.40
Eccentricity (%)	15		
Loaded at	75%		

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



APPROVED

DATE 6/23/20

PFS CORPORATION

Cottage Grove, WI

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

WoodWorks® Shearwalls

zShear Walls.wsw Jun. 10, 2020 09:43:25

Design Summary**SHEARWALL DESIGN****Wind Shear Loads, Flexible Diaphragm**

All shearwalls have sufficient design capacity.

Components and Cladding Wind Loads, Out-of-plane Sheathing

All shearwalls have sufficient design capacity.

Components and Cladding Wind Loads, Nail Withdrawal

All shearwalls have sufficient design capacity.

Seismic Loads, Flexible Diaphragm

All shearwalls have sufficient design capacity.

HOLDDOWN DESIGN**Wind Loads, Flexible Diaphragm**

All hold-downs have sufficient design capacity.

Seismic Loads, Flexible Diaphragm

All hold-downs have sufficient design capacity.

**MISSOURI
PUBLIC SERVICE
COMMISSION**


APPROVED

07/02/2020

**MANUFACTURED
HOUSING**




*This Design Summary does not include failures that occur due to excessive story drift from ASCE 7 CC.2.2 (wind) or 12.12 (seismic). Refer to Story Drift table in this report to verify this design criterion.
 Refer to the Deflection table for possible issues regarding fastener slippage (SDPWS Table C4.2.2D).*



Segmented Perforated Force-transfer Non-shearwall


Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final



→ Factored shearline force (lbs)
 ▲ Factored holddown force (lbs)
 ◆ C Compression force exists
 ■ Vertical element required
 Unfactored applied shear load (plf)
 Unfactored dead load (plf,lbs)
 Unfactored uplift wind load (plf,lbs)
 Applied point load or discontinuous shearline force (lbs)

Loads: Directional Case 1 Wind (W); Forces: $0.6W + 0.6D$; Flexible distribution



→ Factored shearline force (lbs)
 ▲ Factored holddown force (lbs)
 ◆ C Compression force exists
 ■ Vertical element required
 Unfactored applied shear load (plf)
 Unfactored dead load (plf,lbs)
 Unfactored uplift wind load (plf,lbs)
 Applied point load or discontinuous shearline force (lbs)

Loads: Seismic (Q_e); Forces: $0.7E + 0.6D$; $E = pQ_e + 0.2 S_d S_d$; $p(NS) = 1.0$; $p(EW) = 1.0$; $S_d = 0.1$; Flexible distribution

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED


07/02/2020

**MANUFACTURED
HOUSING**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Shearline 1, at X = -0.08 ft, Flexible Diaphragm Wind Design.



A.R. - Aspect ratio; Fact - Aspect ratio factor

All shearwalls, Design group 0:

Exterior surface:
 7/16" Structural I w/ 8d nails @ 6/12"
 Interior surface:
 1/2" Gypsum WBoard 1-ply w/ 5d nails @ 7/7"
 Frame: S. Pine @ 16", blocked

Factored Forces

Vertical

Holddown force (lbs)
 Compression force (lbs)
 S - Shear overturning (lbs)
 U - Wind uplift (lbs)
 D - Dead (lbs)

Horizontal

Vs - Shearline force (lbs)
 Vs / diaphragm length (plf)
 V / full height sheathing (plf)
 Drag strut force (lbs)
 Strap/blocking force (lbs)

Factors: S,U = 0.6, D = 0.6 (tens); 1.0 (comp)

Combined: S - D + U (tens); S + D - U (comp)


Unfactored Loads

Dead Wind uplift

South

North

Shearline 2, at X = 63.58 ft, Flexible Diaphragm Wind Design.



A.R. - Aspect ratio; Fact - Aspect ratio factor

All shearwalls, Design group 0:

Exterior surface:
 7/16" Structural I w/ 8d nails @ 6/12"
 Interior surface:
 1/2" Gypsum WBoard 1-ply w/ 5d nails @ 7/7"
 Frame: S. Pine @ 16", blocked

Factored Forces

Vertical

Holddown force (lbs)
 Compression force (lbs)
 S - Shear overturning (lbs)
 U - Wind uplift (lbs)
 D - Dead (lbs)

Horizontal

Vs - Shearline force (lbs)
 Vs / diaphragm length (plf)
 V / full height sheathing (plf)
 Drag strut force (lbs)
 Strap/blocking force (lbs)

Factors: S,U = 0.6, D = 0.6 (tens); 1.0 (comp)

Combined: S - D + U (tens); S + D - U (comp)

Unfactored Loads

Dead Wind uplift

South


North

**MISSOURI
 PUBLIC SERVICE
 COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
 HOUSING**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone : (972) 896-5373
 Email : yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Shearline A, at Y = -23.17 ft, Flexible Diaphragm Wind Design.



All shearwalls, Design group 0:

Exterior surface:
 7/16" Structural I w/ 8d nails @ 6/12"
 Interior surface:
 1/2" Gypsum WBoard 1-ply w/ 5d nails @ 7/7"
 Frame: S. Pine @ 16", blocked

Factored Forces

Vertical
 Holddown force (lbs)
 Compression force (lbs)
 S - Shear overturning (lbs)
 U - Wind uplift (lbs)
 D - Dead (lbs)

Horizontal
 Vs - Shearline force (lbs)
 Vs / diaphragm length (plf)
 V / full height sheathing (plf)
 Drag strut force (lbs)
 Strap/blocking force (lbs)

Factors: S,U = 0.6, D = 0.6 (tens); 1.0 (comp)
 Combined: S - D + U (tens); S + D - U (comp)


Unfactored Loads

Dead Wind uplift

West

East

Shearline B, at Y = 0.08 ft, Flexible Diaphragm Wind Design.



All shearwalls, Design group 0:

Exterior surface:
 7/16" Structural I w/ 8d nails @ 6/12"
 Interior surface:
 1/2" Gypsum WBoard 1-ply w/ 5d nails @ 7/7"
 Frame: S. Pine @ 16", blocked

Factored Forces

Vertical
 Holddown force (lbs)
 Compression force (lbs)
 S - Shear overturning (lbs)
 U - Wind uplift (lbs)
 D - Dead (lbs)

Horizontal
 Vs - Shearline force (lbs)
 Vs / diaphragm length (plf)
 V / full height sheathing (plf)
 Drag strut force (lbs)
 Strap/blocking force (lbs)

Factors: S,U = 0.6, D = 0.6 (tens); 1.0 (comp)
 Combined: S - D + U (tens); S + D - U (comp)

Unfactored Loads

Dead Wind uplift

West

East



**MISSOURI
 PUBLIC SERVICE
 COMMISSION
 APPROVED
 07/02/2020
 MANUFACTURED
 HOUSING**

Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Sheathing Nail Withdrawal

[NDS]

Plywood sheathing thickness 0.4375 $t_{ply} = 7/16$ inches
 Nail size **8d (2-1/2"x0.131")**
 Nail diameter 0.131 $D = 0.131$ inches
 Nail length 2.50 $L_{nail} = 2.50$ inches
 Nail minimum penetration 1.38 $p = 1.38$ inches
 Nail penetration, $L_{nail} - t_{ply}$ $p = 2.06$ inches

Rafter wood species **Southern Pine**
 Wood specific gravity $G = 0.55$

[Table 11.3.2A.]

Nail withdrawal ref. design value $W = 1380 G^{5/2} D$ [11.2.3.]

$W = 41$ lbs per nail, per inch penetration

Load duration factor $C_D = 1.60$ ($D = 0.9, L = 1.0, S$ or $L_r = 1.15, W$ or $E = 1.6$)

Wet service factor $C_M = 1.00$ (M.C. Fabrication = M.C. Service)

[Table 10.3.3.]

Temperature factor $C_t = 1.00$ [Table 10.3.4.]

Nail withdrawal adj'd design value $W' = W C_D C_M C_t$ [Table 10.3.1.]

$W' = 64.9$ lbs per nail, per inch penetration

Withdrawal capacity per nail, $W' p$ $P_{allow} = 134$ lbs per nail

Zone 3. [Connection ID] :

Corners of roof sheathing to rafter due to wind uplift

Wind uplift pressure 55.9 $q = 55.9$ psf

Wind load factor 0.60

Members spacing 24 $s_{member} = 24$ inches o.c.

Nails spacing $s_{nail} = 9$ inches o.c.

Sheathing wind uplift area per nail $A = 1.50$ ft² / nail

Nail withdrawal force, $A q$ $P_{applied} = 50$ lbs / nail

Capacity ratio $P_{applied} / P_{allow} = 0.376 < 1.00$. O.K.

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
HOUSING**

Zone 2. [Connection ID] :

Edges of roof sheathing to rafter due to wind uplift

Wind uplift pressure 41.0 $q = 41.0$ psf

Wind load factor 0.60

Members spacing $s_{member} = 24$ inches o.c.

Nails spacing $s_{nail} = 9$ inches o.c.

Sheathing wind uplift area per nail $A = 1.50$ ft² / nail

Nail withdrawal force, $A q$ $P_{applied} = 37$ lbs / nail

Capacity ratio $P_{applied} / P_{allow} = 0.276 < 1.00$. O.K.

Zone 1. [Connection ID] :

Middle of roof sheathing to rafter due to wind uplift

Wind uplift pressure 31.1 $q = 31.1$ psf

Wind load factor 0.60

Members spacing $s_{member} = 24$ inches o.c.

Nails spacing $s_{nail} = 12$ inches o.c.

Sheathing wind uplift area per nail $A = 2.00$ ft² / nail

Nail withdrawal force, $A q$ $P_{applied} = 37$ lbs / nail

Capacity ratio $P_{applied} / P_{allow} = 0.279 < 1.00$. O.K.



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Wall Sheathing Out-of-Plane Capacity

[NDS - SDPWS]

Table 3.2.1 Nominal Uniform Load Capacities (psf) for Wall Sheathing Resisting Out-of-Plane Wind Loads¹

Sheathing Type ⁴	Span Rating or Grade	Minimum Thickness (in.)	Strength Axis ⁵							
			Perpendicular to Supports					Parallel to Supports		
			Maximum Stud Spacing (in.)	Actual Stud Spacing (in.)			Maximum Stud Spacing (in.)	Actual Stud Spacing (in.)		
				12	16	24		12	16	24
				Nominal Uniform Loads (psf)				Nominal Uniform Loads (psf)		
Wood Structural Panels (Sheathing Grades, C-C, C-D, C-C Plugged, OSB) ^{2,5}	24/0	3/8	24	425	240	105	24	90	50	30 ²
	24/16	7/16	24	540	305	135	24	110	60	35 ³
	32/16	15/32	24	625	355	155	24	155	90	45 ³
	40/20	19/32	24	955	595	265	24	255	145	75 ³
	48/24	23/32	24	1160 ³	840 ³	395 ³	24	455 ³	255 ³	115 ³
Particleboard Sheathing (M-S Exterior Glue)		3/8	16	(contact manufacturer)			16	(contact manufacturer)		
		1/2	16	(contact manufacturer)			16	(contact manufacturer)		
Particleboard Panel Siding (M-S Exterior Glue)		5/8	16	(contact manufacturer)			16	(contact manufacturer)		
		3/4	24	(contact manufacturer)			24	(contact manufacturer)		
Hardboard Siding (Direct to Studs)	Lap Siding	7/16	16	460	260	-	-	-	-	-
	Shiplap Edge Panel Siding	7/16	24	460	260	115	24	460	260	115
	Square Edge Panel Siding	7/16	24	460	260	115	24	460	260	115
Cellulosic Fiberboard Sheathing	Regular	1/2	16	90	50	-	16	90	50	-
	Structural	1/2	16	135	75	-	16	135	75	-
	Structural	25/32	16	165	90	-	16	165	90	-

Strength Axis Perpendicular to supports

Wood Structural Panels 7/16 in

Actual stud spacing 16 in

Nominal Capacity 305 psf

Safety Factor 1.6

Allowable Capacity 191 psf ASD Level

Wall C&C Wind load 26.1 26.1 psf Strength Level

Load Factor 0.6

Applied Load 16 psf ASD Level

Utilization Ratio 8% o.k.

[3.2.1]

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
HOUSING**



Company : Modular Structural Consultants, LLC.
 Engineer : Yuri Yurianto, S.E., P.E., M.Sc.
 Address : 5760 Legacy Dr. B3-333. Plano, TX 75024
 Phone: (972) 896-5373
 Email: yurianto@modularconsultant.com

Project No : 2279-2280 MSC# M20027
 Project Name : Dry Classroom Building
 Location : Classroom Lee's Summit MO
 Subject : Modular 23.67'x64'
 Date: 6/11/2020 Final

Roof Sheathing Out-of-Plane Capacity

[NDS - SDPWS]

Table 3.2.2 Nominal Uniform Load Capacities (psf) for Roof Sheathing Resisting Out-of-Plane Wind Loads^{1,2,6}

Sheathing Type ⁵	Span Rating or Grade	Minimum Thickness (in.)	Strength Axis ⁷ Applied Perpendicular to Supports						Strength Axis ⁷ Applied Parallel to Supports		
			Rafter/Truss Spacing (in.)						Rafter/Truss Spacing (in.)		
			12	16	19.2	24	32	48	12	16	24
			Nominal Uniform Loads (psf)						Nominal Uniform Loads (psf)		
Wood Structural Panels (Sheathing Grades, C-C, C-D, C-C Plugged, OSB)	24/0	3/8	425	240	165	105	-	-	90	50	30 ³
	24/16	7/16	540	305	210	135	-	-	110	60	35 ³
	32/16	15/32	625	355	245	155	90	-	155	90	45 ³
	40/20	19/32	955	595	415	265	150	-	255	145	75 ³
	48/24	23/32	1160 ³	840 ³	615 ³	395 ³	220 ³	100 ³	455 ³	255 ³	115 ³
Wood Structural Panels (Single Floor Grades, Underlayment, C-C Plugged)	16 o.c.	19/32	705	395	275	175	100	-	170	95	50 ³
	20 o.c.	19/32	815	455	320	205	115	-	235	135	70 ³
	24 o.c.	23/32	1160 ³	670 ³	465 ³	300 ³	170 ³	-	440 ³	250 ³	110 ³
	32 o.c.	7/8	1395 ⁴	1000 ⁴	695 ⁴	445 ⁴	250 ⁴	110 ⁴	1160 ⁴	655 ⁴	290 ⁴
	48 o.c.	1-1/8	1790 ⁴	1295 ⁴	1060 ⁴	805 ⁴	455 ⁴	200 ⁴	1790 ⁴	1145 ⁴	510 ⁴

Strength Axis Perpendicular to supports

Wood Structural Panels 7/16 in

Rafter/Truss Spacing 24 in

4 Nominal Capacity 135 psf

Safety Factor 1.6

Allowable Capacity 84 psf ASD Level

Roof C&C Wind load 55.9 psf Strength Level

Load Factor 0.6

Applied Load 34 psf ASD Level

Utilization Ratio 40% o.k.

[3.2.3]

**MISSOURI
PUBLIC SERVICE
COMMISSION**

APPROVED

07/02/2020

**MANUFACTURED
HOUSING**



ENERGY DESIGN CRITERIA:

NOTE: UNLESS OTHERWISE NOTED, ALL CODE REFERENCES BELOW ARE FROM THE 2015 IECC

CLIMATE ZONES: 4A AS SHOWN IN TABLE 301.1
FOR BUILDINGS WITH OVERALL WINDOWS AND GLAZED DOOR OPENINGS
TOTALING 10% OR LESS OF THE GROSS ABOVE-GRADE WALL AREA.

HEATING DEGREE DAYS: 4964 COOLING DEGREE DAYS: 1565

R-VALUES PROVIDED ARE AS REQUIRED TO PASS COMCHECK ENERGY COMPLIANCE SOFTWARE FOR THE 2015 IECC:
ROOF: ALL WOOD JOIST / TRUSS: R-30
WALL: WOOD FRAMED: R-19
FLOOR: ALL WOOD JOIST / TRUSS: R-30

U-FACTOR FOR WINDOWS: DUAL PANE/ LOW-E GLASS = 0.49
SHGC FOR WINDOWS: DUAL PANE/ LOW-E GLASS = 0.25
U-FACTOR FOR DOORS: STEEL DOOR = 0.20

LIGHTING CONTROLS: OCCUPANT SENSOR CONTROLS FOR INTERIOR LIGHTING.
PHOTOCELL CONTROLS FOR EXTERIOR LIGHTING

GENERAL LIGHTING: LED LIGHT WITH 4800 LUMEN LIGHT MODULE

EXTERIOR LIGHTING: WALL MOUNTED LED LIGHT MODULE ON PHOTOCELL

HVAC EFFICIENCY: WALL HUNG ELECTRIC HVAC UNITS: MIN. 9.0 EER

SYSTEM CONTROLS: PROGRAMMABLE THERMOSTAT WITH OCCUPANT OVERRIDE PER 503.2.4

OUTDOOR AIR VENTILATION RATE OF: 230.2 CFM PER EQUATION 4-1 AND TABLE 403.3.1.1 OF THE 2015 IMC

DUCT INSULATION: WHERE DUCTING IS USED, DUCTS SHALL BE SEPARATED FROM THE
BUILDING EXTERIOR BY A MINIMUM OF R-8 INSULATION.
(NOTE: DUCTING USED BY PALOMAR HAS A MINIMUM R-VALUE OF 5.6, AND
IS CONTAINED WITHIN THE BUILDING ENVELOPE.)

DUCT SEALING: DUCTS ARE TO BE SEALED IN ACCORDANCE WITH 503.2.7

ROOF: PAINTED METAL, ROOF SLOPE MUST EXCEED 2:12.

NOTES:

DATA PLATE(S) TO BE INSTALLED ON THE COVER OF THE ELECTRICAL DISTRIBUTION PANEL AS NOTED ON SHEET A-2.

DECALS TO BE INSTALLED ON THE REAR END, ON THE LOWER LEFT-HAND CORNER OF MODULES WITH METAL SIDING.
BUILDINGS WITH SIDINGS WHICH ARE TO BE PAINTED AS A PART OF ROUTINE MAINTENANCE, THE DECALS ARE TO BE
LOCATED ON THE REAR END WALL OF THE MODULE, NEAR THE MATELINE, ABOVE THE SUSPENDED CEILING TILE.
BUILDING WITH PAINTABLE SIDINGS AND HARD CEILINGS ARE TO HAVE THE DECALS LOCATED AS NOTED ON A-2.

MOBILE CLASSROOM STRUCTURES IN
MISSOURI ARE GOVERNED BY THE STATE
OF MISSOURI AND PALOMAR'S MODULAR
CLASSROOMS HAVE BEEN DESIGNED TO
AND COMPLY WITH MISSOURI CODES AND
REQUIREMENTS.



PFS Corporation

Approval Limited to Factory-Built Portion Only

State: Missouri
Signature: *Mark Anderson*
Title: Staff Plan Reviewer
Date: 06/23/2020

SPECIAL CONDITIONS
AND / OR LIMITATIONS:

NOTE:
MATERIALS WHICH EQUAL OR EXCEED THOSE SPECIFIED
MAY BE SUBSTITUTED.

NOTE:
BUILDING IS TO BE LOCATED A MINIMUM OF 10 FT.
FROM PROPERTY LINE OR ASSUMED PROPERTY LINE.

PORTABLE FIRE EXTINGUISHERS TO BE PROVIDED AND INSTALLED
BY OWNER

NOTE:
ACCESSIBLE DRINKING FOUNTAIN WILL BE PROVIDED ON SITE
BY OWNER.

NOTE:
SERVICE SINK TO BE PROVIDED IN ADJACENT BLDG.

NOTE:
BUILDING MUST BE LOCATED WITH IN 500 FT. OF AN EXISTING
BUILDING PROVIDING TOILET FACILITIES CAPABLE OF SERVICING
THE COMBINED OCCUPANT LOAD OF THE EXISTING BUILDING(S)
IN ADDITION TO THIS BUILDING.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

ACCESSIBILITY REQUIREMENTS:

NOTE:
HANDICAP ACCESSIBLE RAMP TO BE INSTALLED
BY OTHERS IN ACCORDANCE WITH THE A.D.A.
GUIDELINES.

SEE THE ATTACHED STANDARD REDD
TEAM RAMP DETAILS

DESIGN CRITERIA:

CODES: 2015 IBC
2015 IPC
2015 IMC
2014 NEC

2015 IECC
ANSI A 117.1 - 2009



OCCUPANCY CLASSIFICATION: E
OCCUPANCY CATEGORY: II
CONSTRUCTION TYPE: V-B
APPLIANCE FUEL TYPE: NONE

DESIGN LOADS:

ROOF LIVE LOAD: 20 PSF
FLOOR LIVE LOAD: 40 PSF
CONCENTRATED FLOOR LOAD: 1000 LBS

GROUND SNOW LOAD: 20 PSF
ROOF SNOW LOAD: 20 PSF
WIND SPEED Vult: 115 MPH
WIND SPEED asd: 89
EXPOSURE: B
SEISMIC DESIGN CATEGORY: B
BUILDING AREA: 1515 S.F.
OCCUPANT LOAD: 70
OCCUPANT AGE GROUP: ELEMENTARY 6-11 YEARS

DRAWING INDEX: SHEET

COVER SHEET / SPECIFICATIONS	A-1
FLOOR PLAN	A-2
EXTERIOR ELEVATIONS	A-3
CROSS-SECTION	A-4
BLOCKING & TIE-DOWN LAYOUT	S-1
CHASSIS LAYOUT	S-2
FLOOR FRAMING LAYOUT	S-3
ROOF FRAMING LAYOUT	S-4
RAFTER DETAILS	S-5
RIDGE BEAM CONSTRUCTION	S-6
REFLECTED CEILING PLAN	M-1
LIGHTING SCHEMATIC	E-1
POWER DISTRIBUTION SCHEMATIC	E-2
ELECTRICAL LOAD CALCULATIONS	E-3
FIRE ALARM LAYOUT	E-4

DRY CLASSROOM BUILDING
S/N: 2279-2280

MODULAR STRUCTURAL
CONSULTANTS LLC
TX. REG. # F-15892
9720 COIT RD. STE. 220-150
PLANO, TX. 75025-5833
TEL. (469) 896-5373

PALOMAR
MODULAR BUILDINGS LLC
505 NORTH I-35 E DESOTO, TX.
75115 Ph: 469-727-0727
© 2016, ALL RIGHTS RESERVED

No.	DESCRIPTION	BY	Date


DATE: 6/9/20
SCALE: N.T.S.
PLOT SCALE: N.T.S.
DRAWN BY: NM
CHECK BY:

COVER SHEET / SPECIFICATIONS
DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
Dwg No. 2464 Dry Classroom
S/N: 2279-2280

SHEET No.

A-1

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:16 PM, NMiller



DOOR LEGEND					
CALLOUT	NOMINAL SIZE	MATERIAL	HARDWARE	GLAZING	NOTES
3/0x6/8	3'-0" x 6'-8"	18ga. STEEL DOOR	PULL / PANIC	6x27	CLOSER, WEATHERSTRIP, DRIP CAP
3/0 V	3'-0" x 6'-8"	PREFIN. SOLID CORE	LEVER / PRIVACY	NONE	
THRESHOLDS AT DOORS NOT TO EXCEED 1/2", AND ARE TO BE BEVELED IF IN EXCESS OF 1/4"					
ALL DOOR HARDWARE TO BE SARGENT					

WINDOW LEGEND							
CALLOUT	NOMINAL SIZE	LIGHT	VENT	MATERIAL	FINISH	STYLE	GLAZING
3040	36" x 48"	10.51	5.25	ALUMINUM	BRONZE	SINGLE HUNG	DUAL / CLEAR / LOW-E

- NOTES:
UNLESS NOTED OTHERWISE, ALL EXTERIOR WALLS ARE TO BE SHEATHED WITH OSB AND USED AS SHEAR WALLS.
- ① - DENOTES 3-EA. 2x6's AND 1-EA. 3" WIDE x 26ga. STRAP AT MATE-LINE FASTENED W/ 11 - 1 1/2" x .140 NAILS EACH END OF EACH STRAP.
 - ② - DENOTES 2-EA. 2x4's AND 1-EA. 3" WIDE x 26ga. STRAP AT END OF EACH SIDEWALL FASTENED W/ 11 - 1 1/2" x .140 NAILS EACH END OF EACH STRAP. INSTALL 2x6's IN 2x6 WALLS.
 - ③ - DENOTES TDLR LABEL LOCATION
 - ④ - DENOTES 4-EA. #2 SYP MIN. 2x6's AND 1-EA. SIMPSON MSTC28 STRAP AT MATE-LINE AT RIDGE BEAM TO COLUMN, FASTENED WITH 18 - 16d SINKERS (0.148" x 3 1/4")



By Yuri at 4:19:46 PM, 6/11/2020




No.	DESCRIPTION	BY	DATE


DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	NM
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
FLOOR PLAN
2464 DRY CLASSROOM
SERIAL #: 2279-2280



P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:21 PM, NMiller



MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



- NOTES:
- 1) STEEL SIDING PANELS ARE MIN. 0.0150" THICK BASE METAL CONFORMING TO TABLE 1405.2 OF THE 2015 IBC.
 - 2) PAINTED METAL ROOFING PANELS CONFORM TO THE REQUIREMENTS OF ASTM A 792 AZ 50 PER TABLE 1507.4.3(1) AND 1507.4.3(2) OF THE 2015 IBC. APPLY LAP SEALANT TO LAPPED SEAMS OF ROOF PANELS. FASTEN PER MANUFACTURER'S INSTALLATION INSTRUCTIONS FOR HIGH WIND AREAS.



PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E
DESOLO, LEE'S SUMMIT, MO 75115
PH: 469-727-0727

MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, LEE'S SUMMIT, MO 75025-5633
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	NM
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
EXTERIOR ELEVATIONS
2464 DRY CLASSROOM
SERIAL #: 2279-2280

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:26 PM, NMiller

GENERAL NOTES

- 1

CONCRETE BLOCK STACKED ON 24" DIA PIERS
- 2

M12x11.8 FRAME RAILS CONFORMING TO ASTM A529-50
- 3

WOVEN POLYETHYLENE BOTTOM BOARD
- 4

SKIRTING INSTALLED ON SITE AFTER UNIT ASSEMBLY
- 5

2-2x8 #3 SYP MIN. FLOOR RIM JOISTS
- 6

R-30 INSULATION IN FLOOR CAVITY (COMPRESSED TO R-25)
- 7

2x8 # 2 SYP MIN. FLOOR JOISTS AT 16"o.c.
- 8

3/4" MIN. T&G ADVANTECH DECKING
- 9

VINYL COMPOSITION FLOOR TILE &/OR COMMERCIAL GRADE CARPET (TO BE INSTALLED BY OWNER)
- 10

SIDEWALL STRAPPED TO FLOOR WITH 1 1/2" x 30ga GALVANIZED STRAPS AT 48"o.c. FASTENED WITH 6-16ga STAPLES EACH END OF EACH STRAP.
- 11

2x6 #3 SYP MIN. BOTTOM PLATE
- 12

R-19 INSULATION IN EXTERIOR WALLS (COMPRESSED TO R-18)
- 13

2x6 #2 SYP MIN. STUDS AT 16"o.c.

- 14

7/16" RATED SHEATHING OSB UNDER A WEATHER-RESISTIVE BARRIER CONFORMING TO 1404.2 OF THE 2015 IBC, FASTENED WITH 8d NAILS AT 6"o.c. AT EDGES AND 12"o.c. IN THE FIELD
- 15

STEEL SIDING PANELS CONFORMING TO TABLE 1405.2 OF THE 2015 IBC
- 16

R-11 INSULATION IN INTERIOR WALLS
- 17

2x6 #2 SYP MIN. AT 16"o.c. INTERIOR WALLS
- 18

2-2x6 #3 SYP MIN. EXTERIOR WALL TOP PLATES
- 19

VINYL CLAD 5/8" TYPE 'X' GYPSUM WALLBOARD.
- 20

SUSPENDED GRID ACOUSTIC CEILING
- 21

POLY NETTING ON BOTTOM OF RAFTERS
- 22

NOT USED
- 23

ROOF STRAPPED TO SIDEWALL WITH 1 1/2" x 30ga GALV. STRAPS AT 48"o.c. FASTENED WITH 6-16ga STAPLES EACH END OF EACH STRAP
- 24

2x10 #2 SYP MIN. ROOF RIM JOIST
- 25

R-30 INSULATION IN RAFTER CAVITY

- 26

2x10 #2 SYP MIN RAFTERS AT 24"o.c.
- 27

FOUR LAYER SOLID PLYWOOD RIDGE BEAM, EACH LAYER OF 3/4", 5-LAYER, 5-PLY GROUP 1 SPECIES PLYWOOD. BEAM IS CONSTRUCTED PER THE APA "DESIGN AND FABRICATION OF ALL-PLYWOOD BEAMS" SUPPLEMENT 5
- 28

RAFTERS STRAPPED TO RIDGE BEAM WITH 1 1/2" x 30ga STRAP FASTENED WITH 6-16ga STAPLES EACH END OF EACH STRAP.
- 29

7/16" SHEATHING RATED OSB, FASTENED W/ 8d NAILS AT 4"o.c. EDGES AND 8"o.c. FIELD, OVER 15# FELT PAPER
- 30

GALVALUME ROOFING PANELS CONFORMING TO ASTM A 792 AZ50 PER TABLES 1507.4.3(1) OF THE 2015 IBC
- 31

2x4 LEDGER FASTENED TO RIDGE BEAM W/3-16d NAILS EACH RAFTER LOCATION OR SIMPSON MMLU-26 JOIST HANGER FASTENED WITH 4-1 1/2" x 10d NAILS TO BEAM AND 2-1 1/2" x 8d NAILS TO RAFTER
- 32

UNITS FASTENED TOGETHER AT FLOOR AND RIDGE BEAM WITH 3/8" x 6" LAG BOLTS AT 32"o.c. STAGGERED
- 33

INSTALL BRACING WITHIN 48" OF INTERIOR COLUMN AND 12'-0"o.c. MAX. THROUGHOUT OPEN SPANS




NOTES:

1. CRAWL SPACE TO BE VENTILATED IN ACCORDANCE WITH 2015 INTERNATIONAL BUILDING CODE SECT. 1203.3.2. INSTALL SO AS TO PROVIDE CROSS-VENTILATION OF CRAWL SPACE. INSTALL MIN. 18" x 24" ACCESS PANEL IN SKIRTING.
2. BLOCK HEIGHTS SHOWN ARE TYPICAL. ANY BLOCK STACKS, OTHER THAN AT MATELINES, REQUIRING MORE THAN THREE 8" x 8" x 16" BLOCKS MUST BE DOUBLED. THIS DOES NOT CHANGE ANCHORING LOCATIONS OR QUANTITIES.
3. FRONT CROSS-MEMBER IS FULL DEPTH I-BEAM (SAME AS CHASSIS) HITCH / COUPLER IS VENTURE OR EQUIVALENT 30,000# MIN. RATED TIRES ARE 8 x 14.5, 8-ply, 2805# MIN LOAD RATING FRAME PAINT IS EMULSION BASE PAINT OUTRIGGERS AND U-CHANNEL CROSS-MEMBERS ARE 14 ga. MIN. OUTRIGGER SIZES: 11'-10" FLOOR - 7" x 16" OUTRIGGER
4. METAL ROOF AND WALL PANELS TO BE FASTENED PER MANUFACTURER'S INSTALLATION INSTRUCTIONS FOR THE APPROPRIATE WIND SPEED FOR THE BUILDINGS INSTALLATION LOCATION (SEE SHEET A-1).

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



PRODUCTION HEIGHT: 13'-7"
TRANSPORTATION HEIGHT: 14'-10"



1 CROSS SECTION
SCALE: 1/4" = 1'-0"

MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COT RD. STE. 220-150
PLANO, TEXAS 75025-5833
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR

MODULAR BUILDINGS LLC

© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E, LEE'S SUMMIT, MO 64115
PH: 468-727-0727


No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	1/4" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	NM
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
CROSS SECTION
2464 DRY CLASSROOM
SERIAL #: 2279-2280

SHEET No.
A-4

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:31 PM, NMiller



ANCHOR &
TIE-DOWN
SPACING

STATE OF MISSOURI
YURIANTO
YURIANTO
NUMBER
PE-2016009131
By Yuri at 4:19:54 PM, 6/11/2020

MAX.
FROM
END

BLOCK SPACING
AT MATE LINE

BLOCK SPACING
AT I-BEAMS
MAX.
FROM
END

24" DIAMETER DRILLED
CONCRETE PIERS, 36" MIN
BELOW GRADE TO
BEARING ELEVATION,
TYPICAL AT ALL BASE PAD
LOCATIONS



SYMBOL LEGEND

LATERAL FRAME TIE-DOWN STRAP SECURED TO I-BEAM
AT AN ANGLE NOT TO EXCEED 45° FROM HORIZONTAL

LONGITUDINAL FRAME TIE-DOWN STRAP SECURED TO BOTTOM OF
I-BEAM AT AN ANGLE NOT TO EXCEED 45° FROM HORIZONTAL

NOTES:

- BLOCK SPACING MAY VARY DUE TO AXLE HANGERS OR OTHER STRUCTURAL OBSTRUCTIONS.
- BASE PADS ARE TO BE 24" x 24" ABS PADS. ADDITIONAL BASE PADS MAY BE USED
AT EXTERIOR DOOR LOCATIONS FOR DOOR ADJUSTMENT WHERE NECESSARY.
- SINGLE BLOCK STACKS ARE LIMITED TO THREE BLOCKS HIGH. ANY BLOCK
STACK REQUIRING MORE THAN THREE 8" x 8" x 16" BLOCKS MUST BE
DOUBLED AND CROSS-STACKED. THIS DOES NOT CHANGE ANCHORING
LOCATIONS OR QUANTITIES.
- ASSUMED SOIL BEARING CAPACITY IS 2000 PSF. SITE SPECIFIC SOIL
CONDITIONS ARE TO BE VERIFIED BY OWNER, OR OWNER'S AGENT.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

1 BLOCKING & TIE-DOWN LAYOUT
SCALE: 3/16" = 1'-0"

MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, TEXAS 75025-5833
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E
DESOTO, TEXAS 75025-5833
PHONE: 972-896-5373


No.	DESCRIPTION	BY	DATE

DATE: 6/9/2020
SCALE: 3/16" = 1'-0"
PLOT SCALE: 1:1
DRAWN BY: NM
CHECKED BY:

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
BLOCKING & TIE-DOWN LAYOUT
2464 DRY CLASSROOM
SERIAL #: 2279-2280

SHEET No.
S-1

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:36 PM, NMiller



NOTES:
FRONT CROSS-MEMBER IS FULL DEPTH I-BEAM (SAME AS CHASSIS)
HITCH / COUPLER IS VENTURE OR EQUIVALENT 30,000# MIN. RATED
TIRES ARE 8 x 14.5, 8-ply, 2805# MIN LOAD RATING
FRAME PAINT IS EMULSION BASE PAINT
OUTRIGGERS AND U-CHANNEL CROSS-MEMBERS ARE 14 ga. MIN.



MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING



By Yuri at 4:19:56 PM, 6/11/2020

MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, LEE'S SUMMIT, MO 75025-5833
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR

MODULAR BUILDINGS LLC

© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.

505 N. I-35E
DESOLO, LEE'S SUMMIT, MO 75115
PH: 469-727-0727

No.	DESCRIPTION	BY	DATE


DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	SGD
CHECKED BY:	

DRY CLASSROOM BUILDING LEE'S SUMMIT, MO CHASSIS LAYOUT 2464 DRY CLASSROOM SERIAL #: 2279-2280

SHEET No.
S-2

1 CHASSIS LAYOUT
SCALE: 3/16" = 1'-0"

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:46 PM, NMiller



**MISSOURI
PUBLIC SERVICE
COMMISSION**
APPROVED
07/02/2020
**MANUFACTURED
HOUSING**

1 ROOF FRAMING LAYOUT
SCALE: 1/8" = 1'-0"

PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E
DESOTO, LEE'S SUMMIT, MO 75115
PH: 469-727-0727

MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, TX 75025-5833
PHONE: 972-896-5373
TX. REGISTRATION # F-15892


No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	NM
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
ROOF FRAMING LAYOUT
2464 DRY CLASSROOM
SERIAL #: 2279-2280

SHEET No.
S-4

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:51 PM, NMiller



By Yuri at 4:20:01 PM, 6/11/2020

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

MODULAR STRUCTURAL CONSULTANTS LLC

9720 COIT RD. STE. 220-150

PLANO, LEE'S SUMMIT, MO 75025-5833

PHONE: 972-896-5373

TX. REGISTRATION # F-15892

PALOMAR

MODULAR BUILDINGS LLC

© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.

505 N. I-35E

DESOIT, LEE'S SUMMIT, MO 75115

PH: 469-727-0727

No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	3/4" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	SGD
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
RAFTER DETAILS
2464 DRY CLASSROOM
SERIAL #: 2279-2280

1


RAFTER DETAILS

SCALE: 3/4" = 1'-0"

SHEET No.

S-5

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:50:56 PM, NMiller



By Yuri at 4:20:03 PM, 6/11/2020

4th LAYER

3rd LAYER

2nd LAYER

1st LAYER

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

- NOTES:
1. RIDGE BEAM CONSTRUCTION IS SAME FOR BOTH HALVES (MIRRORED)
 2. RIDGE BEAM CONSTRUCTION SHALL BE IN ACCORDANCE WITH APA PLYWOOD DESIGN SPECIFICATION, SUPPLEMENT 5, AND SECTION 9 OF THE DESIGN MANUAL, 2008 EDITION.
 3. RIDGE BEAM IS CONSTRUCTED WITH 3/4", 5-PLY, 5-LAYER GROUP 1 SPECIES PLYWOOD.




MODULAR STRUCTURAL
CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, TX 75025-5833
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E
DESDERO, TX 75010, LEE'S SUMMIT, MO 75115
PH: 469-727-0727

No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	SGD
CHECKED BY:	


DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
RIDGE BEAM CONSTRUCTION
2464 DRY CLASSROOM
SERIAL #: 2279-2280



By Yuri at 4:20:05 PM, 6/11/2020
(Structural Aspects Only)

MODULAR STRUCTURAL CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, TX 75025-5633
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E SUMMIT, MO 75115
PHONE: 469-727-0727



SYMBOL LEGEND

2' x 4' LED LIGHT
(44 WATTS)

24"x 24" SUPPLY
DIFFUSER

PROGAMMMABLE THERMOSTAT

NOTE: DUCTING IS CLASS 1, U.L. 181 LISTED FLEXIBLE FIBERGLASS DUCTING.
NOTE: RETURN AIR IS DIRECT TO THE UNIT THROUGH THE WALL.

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

APPROVED

DATE 6/23/20
PFS CORPORATION
Cottage Grove, WI


DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
CEILING GRID / HVAC LAYOUT
2464 DRY CLASSROOM
SERIAL #: 2279-2280

SHEET No.
M-1

No.	DESCRIPTION	BY	DATE
		RR	2/7

DATE: 6/9/2020
SCALE: 1/8" = 1'-0"
PLOT SCALE: 1:1
DRAWN BY: NM
CHECKED BY:

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:51:01 PM, NMiller



By Yuri at 4:20:06 PM, 6/11/2020
(Structural Aspects Only)

MODULAR STRUCTURAL CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, TX 75025-5633
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR

MODULAR BUILDINGS LLC

© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E SUMMIT, MO 75115
PH: 469-727-0727

ELECTRICAL SYMBOL LEGEND			
	48" x 24" LED LIGHT (44w)		RECEPTACLE
	VANDAL-PROOF EXTERIOR LED LIGHT ON PHOTOCELL (22w)		GFI RECEPTACLE
			TAMPER-RESISTANT RECEPTACLE
			WEATHER-PROOF GFI RECEPTACLE
			7-DAY PROGRAMMABLE THERMOSTAT w/ OCCUPANT OVERRIDE
			OCCUPANCY SENSOR SWITCH IPV15
			PHONE / DATA STUB-IN
			JUNCTION BOX
			ELECTRICAL DIST. PANEL
			LED EXIT LIGHT w/ BATTERY BACK-UP
			EMERGENCY LIGHT w/ BATTERY BACK-UP & REMOTE HEAD
			EXTERIOR REMOTE HEAD

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

1 LIGHTING SCHEMATIC
SCALE: 1/8" = 1'-0"

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
LIGHTING SCHEMATIC
2464 DRY CLASSROOM
SERIAL #: 2279-2280


SHEET No.

E-1

DATE: 6/9/2020
SCALE: 1/8" = 1'-0"
PLOT SCALE: 1:1
DRAWN BY: NM
CHECKED BY:

No.	DESCRIPTION	BY	DATE

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:51:11 PM, NMiller



By Yuri at 4:20:06 PM, 6/11/2020
(Structural Aspects Only)

MODULAR STRUCTURAL CONSULTANTS LLC

9720 COIT RD. STE. 220-150

PLANO, TEXAS 75025-5833

PHONE: 972-896-5373

TX. REGISTRATION # F-15892

PALOMAR

MODULAR BUILDINGS LLC

© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.

505 N. I-35E SUMMIT, MO 75115

DESOTO, LEE'S SUMMIT, MO 75115

PH: 469-727-0727

No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	1/8" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	NM
CHECKED BY:	

DRY CLASSROOM BUILDING
LEE'S SUMMIT, MO
POWER DISTRIBUTION SCHEMATIC
2464 DRY CLASSROOM
SERIAL #: 2279-2280

SHEET No.
E-2

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

ELECTRICAL SYMBOL LEGEND			
	48" x 24" LED LIGHT (44w)		RECEPTACLE
	VANDAL-PROOF EXTERIOR LED LIGHT ON PHOTOCELL (22w)		GFI RECEPTACLE
			TAMPER-RESISTANT RECEPTACLE
			WEATHER-PROOF GFI RECEPTACLE
			7-DAY PROGRAMMABLE THERMOSTAT w/ OCCUPANT OVERRIDE
			OCCUPANCY SENSOR SWITCH IPV15
			PHONE / DATA STUB-IN
			JUNCTION BOX
			ELECTRICAL DIST. PANEL
			LED EXIT LIGHT w/ BATTERY BACK-UP
			EMERGENCY LIGHT w/ BATTERY BACK-UP & REMOTE HEAD
			EXTERIOR REMOTE HEAD

NOTE:
BUILDING IS: 120/240v 3-WIRE SINGLE PHASE
ELECTRICAL CONDUIT: ELECTRICAL NON-METALLIC TUBING
ELECTRICAL WIRING: MIN. #12 THHN COPPER WITH GROUND
GROUNDING ON SITE: PER 2014 NEC ARTICLE 250-50

PFS

APPROVED

DATE 6/23/20

PFS CORPORATION

Cottage Grove, WI

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

MIN WIRE SIZE		150 AMP SINGLE PHASE MAIN BREAKER				PANEL 'A'	MIN WIRE SIZE
12	LIGHTS: LEFT CLASSROOM	20	1	2	20	LIGHTS: RIGHT CLASSROOM	12
12	RECEPTS: LFET CLASSROOM, EXTERIOR	20	3	4	20	RECEPTS: RIGHT CLASSROOM, EXTERIOR	12
6	HVAC UNIT: LEFT CLASSROOM 3-TON / 10 kw	60 2P	5 7	6 8	60 2P	HVAC UNIT: RIGHT CLASSROOM 3-TON / 10 kw	6
			9	10	20	FIRE ALARM CONTROL PANEL	12
			11	12			
			13	14			
			15	16			
			17	18			
			19	20			
			21	22			
			23	24			
			25	26			
			27	28			
			29	30			
			31	32			
			33	34			
			35	36			
			37	38			
			39	40			
			41	42			

NOTE:
WHERE LEFT OR RIGHT CLASSROOM IS CALLED OUT, THE CALLOUT IS AS VIEWED FROM THE EXTERIOR OF THE BUILDING
STANDING AT THE EXTERIOR DOORS.

240 v			
LOAD CALC:		150 AMP	
QTY	ITEM	WATTS	TOTAL
12	LED Troffer	x 44	660 watts
0	Compact Fluorescent	x 26	0 watts
0	Fluorescent 17w 2 Lamp	x 31	0 watts
2	Ext. CFL Light	x 84	210 watts
0	Exhaust Fan 80 cfm	x 84	0 watts
0	Appliance circuit	x 1920	0 watts
14	Recept Duplex	x 180	2520 watts
0	Recept Dedicated	x 1920	0 watts
0	Recepts Computers Ckts.	x 1500	0 watts
0	Recepts Heat Tape	x 1800	0 watts
0	Water Heater (240v)	x 3000	0 watts
0	Water Cooler	x 370	0 watts
0	Res. Microwave	x 1350	0 watts
0	Res. Microwave	x 1350	0 watts
0	Emergency Light	x 14.4	0 watts
2	Emergency Light	x 14.4	29 watts
2	Exit Sign	x 2.8	7 watts
1	Alarm Panel	x 144	180 watts
2	Bard 3Ton / 10kw (240v)	x 13920	27840 watts
	Air Handler 3 Ton / 10kw (240v)	x 12420	0 watts
Total Watts:			31446
Total Amps:			131.02

200	
GROUND BAR	NEUTRAL
<u>WIRE SIZE OF:</u> Service Conductors: 1/0 Service Ground: 6	<u>TOTAL PANEL LOAD:</u> Total Watts: 31446 watts Voltage: 240 v Total Amps: 131.02 amps
Service Conduit Size for:	AWG #3/0 Conductors - 2 Phase and 1 Neutral
IMC, RMC or PVC	1 1/2 Inch



By Yuri at 4:20:10 PM, 6/11/2020

(Structural Aspects Only)

YURI YURIANTO

MODULAR STRUCTURAL
CONSULTANTS LLC

TX. REG. # F-15892

9720 COIT RD. STE. 220-150
PLANO, TX. 75025-5833

PALOMAR

MODULAR BUILDINGS LLC

© 2019, ALL RIGHTS RESERVED
505 NORTH I-35 E
DESOTO, TX. 75115

No.	DESCRIPTION	BY	Date

DATE:	6/9/2020
SCALE:	N.T.S.
PLOT SCALE:	N.T.S.
DRAWN BY:	NM
CHECK BY:	

ELECTRICAL CALCULATIONS


2464 DRY CLASSROOM BLDG

LEE'S SUMMIT, MO

Dwg. No. 2464 Dry Classroom

S/N: 2279-2280

P:\PALOMAR\Drawings\2279-80 - Lees Summit\2464 DRY CLASSROOM 2.dwg, 6/11/2020 3:51:16 PM, NMiller



By Yuri at 4:20:14 PM, 6/11/2020
(Structural Aspects Only)

MISSOURI
PUBLIC SERVICE
COMMISSION
APPROVED
07/02/2020
MANUFACTURED
HOUSING

SYMBOL LEGEND	
	LIGHTED EXIT SIGN WITH BATTERY BACK-UP
	EMERGENCY LIGHT WITH BATTERY BACK-UP
	EMERGENCY LIGHT WITH BATTERY BACK-UP AND REMOTE HEAD
	EMERGENCY LIGHT REMOTE HEAD
	ALARM INITIATION DEVICE (PULL STATION) INSTALLED AT 48" A.F.F. TO TOP OF BOX
	ALARM NOTIFICATION APPLIANCE (HORN/STROBE) INSTALLED AT 80" AFF TO BOTTOM OF BOX
	ALARM NOTIFICATION APPLIANCE (HORN/STROBE) INSTALLED AT 80" AFF TO BOTTOM OF BOX

NOTE: FIRE ALARM APPLIANCES AND WIRING ARE NOT INSTALLED BY PALOMAR. BOXES AND CONDUIT ARE PROVIDED AT THE LOCATIONS SHOWN TO FACILITATE THEIR INSTALLATION BY A LICENSED ALARM INSTALLER.



1 FIRE ALARM LAYOUT
SCALE: 3/16" = 1'-0"

MODULAR STRUCTURAL CONSULTANTS LLC
9720 COIT RD. STE. 220-150
PLANO, LEE'S SUMMIT, MO 75025-5633
PHONE: 972-896-5373
TX. REGISTRATION # F-15892

PALOMAR
MODULAR BUILDINGS LLC
© 2017, PALOMAR MODULAR BUILDINGS LLC All Rights Reserved.
505 N. I-35E
DESOTO, LEE'S SUMMIT, MO 75115
PH: 469-727-0727

No.	DESCRIPTION	BY	DATE

DATE:	6/9/2020
SCALE:	3/16" = 1'-0"
PLOT SCALE:	1:1
DRAWN BY:	SGD
CHECKED BY:	

DRY CLASSROOM BUILDING LEE'S SUMMIT, MO FIRE ALARM LAYOUT 2464 DRY CLASSROOM SERIAL #: 2279-2280
--

SHEET No.
E-4