

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246426
Address: 1460 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Friday, April 25, 2025

Informational:

1	Misc	4-9-25 BR Contractor installed 200' of 15" HDPE pipe to 4'x4' curb inlet 1-2 with structure installed.
		4-25-25 RH. Contractor installed structure 1-1. Contractor mentioned that the Fire line may come within 18" of the storm so they were informed they may need to encase the fire line if that was the case.

Comments: