

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, June 23, 2025

Informational:

1 Misc

06/16/25 Monday JMJ (Burnaugh Construction)
Contractor installed approximately 147' of 36" HPDE storm pipe structure 1-1 & 1-2.

06/17/25 Tuesday JMJ (Burnaugh Construction)
Contractor installed approximately 121' of 36" HPDE and the structure base 1-3.

06/23/25 Monday JMJ (Burnaugh Construction)
Contractor installed 120' of 36" HDPE from storm box 1-3 towards 1-4. also stacked out box 1-3. Contractor rocked and backfilled excavation contractor sent pictures. Sheep foot roller was used during backfill 06/19/25 Thursday. 100' of 36" HDPE was storm pipe was installed 06/20/26 Friday & base of box was set this morning 06/23/25. (Inspector was on holiday and vacation leave. Contractor continue to install storm pipe and will also work on 15" storm dead in line today as-per project plans.

Comments: