

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, June 24, 2025

Informational:

1 Misc

06/16/25 Monday JMJ (Burnaugh Construction)
Contractor installed approximately 147' of 36" HPDE storm pipe structure 1-1 & 1-2.

06/17/25 Tuesday JMJ (Burnaugh Construction)
Contractor installed approximately 121' of 36" HPDE and the structure base 1-3.

06/23/25 Monday JMJ (Burnaugh Construction)
Contractor installed 120' of 36" HDPE from storm box 1-3 towards 1-4. also stacked out box 1-3. Contractor rocked and backfilled excavation contractor sent pictures. Sheep foot roller was used during backfill 06/19/25 Thursday. 100' of 36" HDPE was storm pipe was installed 06/20/26 Friday & base of box was set this morning 06/23/25. (Inspector was on holiday and vacation leave.

06/24/25 Tuesday JMJ (Burnaugh Construction)
Contractor installed approximately 80' of 15" HDPE on storm line #2 and the base of curb inlet 2-1 that dead end 06/23/25 Monday. Contractor has gone back to the installation of storm line#1 36"HDPE curb inlet 1-4 base was installed this morning. Today contractor installed 60' of 24" HDPE storm line coming out of inlet 1-4 (storm line #4). Contractor installed approximately 80'

of 18" HDPE on storm line #3 06/24/25 Tuesday.

Comments: