

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733

Address: 209 SE GREEN ST, Unit:IR, LEES SUMMIT, MO 64063209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John Jackson	Partial	Wednesday, June 11, 2025

Informational:

1 Misc

01/14/25 Wednesday JMJ No related work.

02/07/25 Friday JMJ No related work throughout the week.

04/23/25 Wednesday JMJ Contractor continued working on site, 120 yards of concrete to be poured tomorrow.

04/29/25 Tuesday JMJ Contractor grading and prepping for 70 yards of concrete in the plaza at the West entrance to the market building on 04/30/25 Wednesday.

06/11/25 Wednesday JMJ No related work.

Contractors working various project erecting playgrounds to monument forms, signage and etc.. On the Northside of Market Plaza building the Syn Lawn is grading of grounds to install artificial grass as-per project plans.

Comments: