

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Wednesday, June 25, 2025

Informational:

1 Misc

06/09/25 Monday MJM

Contractor is working to install domestic & fire line. 100' of 4" & 6" PVC was installed today.

06/10/25 Tuesday MJM

Contractor continues to install parallel domestic and fire line.

Contractor has located the 12" water main on the Westside Main St. that the 12"X6" tee for the tie-in.

Contractor installed approximately 100' of 4" domestic & 100' 6" fire line today.

06/24/25 Tuesday MJM (Titans, Rodriguez Const.)

Contractor work to bore 6" fire hydrant across Main Street.

06/25/25 Wednesday MJM (Titans, Rodriguez Const.)

Contractor completed the bore pit and began pushing double walled (certa-lock) 6" water main.

Comments: