

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Failed	Friday, July 11, 2025

Corrective Action Required:

1	FIRST FLOOR	Addition side complete except at Clean room 1E-169 (Transition to existing for next phase)-SEAL PENETRATIONS
---	-------------	--

*Existing side:

-1E-222 shaft layer-Seal penetrations

Building Support 02-1E222 & Soiled Hold 02-1E223-Seal all penetrations

Lid on level 1 in corridor 1E-200g by 1E-311

Corrective Action Required:

2	SECOND FLOOR	Addition side complete -2E-237
---	--------------	-----------------------------------

Corrective Action Required:

3	THIRD FLOOR	-Shaft and 1st and 2nd layer at 3E-303 -Screw pattern at 3E-322, 323, 365, 264, 263 -Shaft, 1st & 2nd layer at South Elevator -Shaft, 1st and 2nd layer layer at North elevator
---	-------------	--

Comments: