

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, July 15, 2025

Informational:

1	Misc	07/15/25 Tuesday JMJ (Gen. Level, Sub. Burnaugh- Sup. Nate) Contractor began the installation of private sanitary cored into exist MH and installed rubber boot. laid approximately 42' of 8" SDR-26 with two 45 deg bend. Dropping the elevation of connection as need to prevent large drop in Manhole with new tie-in.
---	------	--

Comments: