

ID	Task Name	Duration	Start	Finish	2022											
					M	J	S	N	J	M	M	J	S			
1	Pre-Construction	321d	Mon 3/2/20	Fri 6/4/21	[Gantt bar]											
4	Design Documents Estimate	262d	Fri 5/22/20	Fri 6/4/21	[Gantt bar]											
14	Permitting	325d	Mon 5/11/20	Fri 8/20/21	[Gantt bar]											
39	Construction	273d?	Thu 3/11/21	Thu 7/28/22	[Gantt bar]											
40	Public Improvements	273d?	Thu 3/11/21	Thu 7/28/22	[Gantt bar]											
117	<b>Interceptor Replacement Project</b>	<b>273d</b>	<b>Thu 3/11/21</b>	<b>Thu 7/28/22</b>	[Gantt bar]											
118	<b>Preconstruction</b>	<b>160d</b>	<b>Thu 3/11/21</b>	<b>Tue 12/21/21</b>	[Gantt bar]											
123	City Permit Received	78d	Mon 7/19/21	Thu 11/4/21	[Gantt bar]											
131	Sewer Interceptor Easement	82d	Mon 8/2/21	Wed 11/24/21	[Gantt bar]											
129	Licensing Agreement	43d	Thu 9/2/21	Tue 11/2/21	[Gantt bar]											
132	Submittals & Review - MH Structures	31d	Fri 9/24/21	Fri 11/5/21	[Gantt bar]											
133	Procurement	30d	Mon 11/8/21	Tue 12/21/21	[Gantt bar]											
134	<b>Construction</b>	<b>124d</b>	<b>Mon 11/29/21</b>	<b>Thu 7/28/22</b>	[Gantt bar]											
135	Mobilization	5d	Mon 11/29/21	Fri 12/3/21	[Gantt bar]											
136	Clearing and Excavation	20d	Tue 12/7/21	Mon 1/24/22	[Gantt bar]											
137	RailRoad Boring	30d	Tue 12/21/21	Mon 2/28/22	[Gantt bar]											
138	Staging/Erosion Control	10d	Tue 12/21/21	Wed 1/12/22	[Gantt bar]											
139	Pipe Laying/Manholes/Bypass Pumping	90d	Fri 1/14/22	Fri 7/1/22	[Gantt bar]											
140	Concrete Encasement	30d	Tue 3/1/22	Mon 4/25/22	[Gantt bar]											
142	Finish Grading, Seeding and Cleanup	40d	Mon 5/2/22	Mon 7/11/22	[Gantt bar]											
141	Testing	35d	Fri 5/6/22	Thu 7/7/22	[Gantt bar]											
143	Punchlist & Correction	10d	Tue 7/12/22	Thu 7/28/22	[Gantt bar]											
144	Project Completion for Interceptor	0d	Thu 7/28/22	Thu 7/28/22	[Gantt bar]											
41	<b>Roadways &amp; Main Line Extension Project</b>	<b>246d?</b>	<b>Fri 3/12/21</b>	<b>Fri 6/10/22</b>	[Gantt bar]											

Task   
Critical   
Near Critical 