

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250161
Address: 2623 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Friday, July 25, 2025

Informational:
1 Misc 07/03/25 Jamie S, DW are compacted and formed. Approved to Pour.
07/10/25 Jamie S, DW does not have requested grout on the curb to patch
damage of the curb during construction. All surfaces must be cleaned off for
inspection. Call in for reinspection once curb is grouted.
07/25/25 Jamie S, DW is in compliance with city standards.

Comments: