

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250096  
Address: 2821 SW HEARTLAND RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Jamie Simerly	Failed	Monday, July 28, 2025

Informational:  
1 Misc 07/23/25 Jamie S, DW is formed and compacted. Approved to pour.  
07/28/25 Jamie S, DW is failed due to no expansion joint around water valve in south panel of approach. Panel must be replaced and expansion joint installed. Call in for a pre-pour inspection when ready to replace.

**Comments:**