

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244922
Address: 3205 SW SADDLEBRED TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Monday, July 28, 2025

Informational:

1 Misc

4-14-25 Dustin A, Sw has been formed and compacted along kline. Slopes are in compliance. There is a buried manhole that will need to be exposed before final sw inspection is given.

4-21-25 Dustin A, sw has been poured. 2 panels near storm drain are out of ada compliance. Fail

06-06-25 Jamie S, SW is formed and grave is compacted. Approved to Pour.

7-28-25 Dustin A, Sw has been pored, Cannot do inspection due to silt on sw , needs to be cleaned off and called in for a final sw inspection

Comments: