

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243955
Address: 3141 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Monday, July 28, 2025

Informational:

1 Misc

06/20/25 Jamie S, SW is formed and compacted, and slope are in compliance. SW is over 100 ft and told them they need an expansion joint. Approved to pour.

06/27/25 Jamie S, SW is covered with dirt and debris, sidewalk must be clean off before an inspection can preformed. Call sidewalk back in when ready to inspect.

7-28-25 Dustin A, Sw still has a silt on it , ADA ramp is cracked, Will need replaced. Will need a pre pour inspection before pouring.

Comments: