

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243955  
Address: 3141 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Failed	Monday, July 28, 2025

Informational:

1 Misc

06/20/25 Jamie S, SW is formed and compacted, and slope are in compliance. SW is over 100 ft and told them they need an expansion joint. Approved to pour.

06/27/25 Jamie S, SW is covered with dirt and debris, sidewalk must be clean off before an inspection can preformed. Call sidewalk back in when ready to inspect.

7-28-25 Dustin A, Sw still has a silt on it , ADA ramp is cracked, Will need replaced. Will need a pre pour inspection before pouring.

**Comments:**