

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20246012
Address: 2809 SW HEARTHSTONE PL, LEES SUMMIT, MO 64082

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Dustin Agcopra	Failed - Stop Work	Wednesday, July 30, 2025

Corrective Action Required

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. -Correct down silt fence. Protect stockpiles
---	------------------------------------	--

Corrective Action Required

2	DCM3 ESC REQUIRED 2 DAY	7-28-25 Dustin A, Clean silt of sidewalk . EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.
---	----------------------------	---

7-30-25 Dustin A, sw has not been cleaned off

Comments: