

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245915
Address: 1402 SW WINTHROP TER, LEES SUMMIT, MO 640811400 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Dustin Agcopra	Failed	Thursday, July 31, 2025

Corrective Action Required:

1	DCM6 ESC INSP DENIED STREET CLEAN UP	REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED.
---	--	--

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	7-17-25 Dustin A, Silt fence is down , Storm inlet needs cleaned out .EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-21-25 Dustin A, Silt fence has been stood up bur storm inlet still needs cleaned. 7-31-25 Dustin A, All properties on Winthrop are STOP WORKED due to non compliance . 1. Concrete washout area is over flowing onto street. All concrete debris needs to be removed from street, washout needs to be maintained. 2. All silt needs to be cleaned from street and proper erosion control needs to be in place to keep this from happening. 3. Storm drains need to be protected, silt socks need to be replaced if they are compacted with mud or debris . Should not have grass growing out of them . After installed they need to be maintained . 4. All properties need to have erosion control in place and in working order. Must be maintained throughout
---	----------------------------	---

5. Before any work can be done on site an erosion control inspection will need to be scheduled.
6. NO WORK is allowed on site until these issues have been corrected.

Comments: