

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250471
Address: 2610 SW FIREFLY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Drew Fischer	Partial	Friday, August 01, 2025

Corrective Action Required:

1	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. -SPREAD GRAVEL FILTER -EROSION CONTROL NOT COMPLETED AT FRONT OF LOT
---	----------------------------	---

Corrective Action Required:

2	DCM1 ESC REQUIRED NO FURTHER INSP	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE -complete erosion control to lot lines
---	---	---

Corrective Action Required:

3	DCM3 ESC REQUIRED 2 DAY	7-28-25 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-30-25 Dustin A, Sod is being laid , will check status at a later date
---	----------------------------	---

Informational:

4	Misc	Sod has been installed, erosion control is in place at time of inspection 8-1-25
---	------	--

Comments: