

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245915
Address: 1402 SW WINTHROP TER, LEES SUMMIT, MO 640811400 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|----------------|----------|-------------------------|
| Erosion Control Inspection Residential | Dustin Agcopra | Partial | Monday, August 04, 2025 |

Corrective Action Required:

| | | |
|---|--|--|
| 1 | DCM6 ESC INSP DENIED STREET CLEAN UP | REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED. |
|---|--|--|

Corrective Action Required:

| | | |
|---|----------------------------|---|
| 2 | DCM3 ESC REQUIRED 2 DAY | 7-17-25 Dustin A, Silt fence is down , Storm inlet needs cleaned out .EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-21-25 Dustin A, Silt fence has been stood up bur storm inlet still needs cleaned. 8-4-25 Dustin A, All corrections had been made, esc must be maintained throughout project. |
|---|----------------------------|---|

Comments: