

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20252095, Public Works Right of Way Permit
Address: 600 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Bob Burns	Partial	Monday, August 04, 2025

Corrective Action Required

1	Misc	Bob and I meet with Mears and spire and do a walk through. Mears will be bringing in another crew on Monday to start on this section of Colbern Rd. I will continue to monitor once work has started.
---	------	---

Corrective Action Required

2	Misc	Site visit. Workers are on site. They are working along the sidewalk just before the Middle School. I will continue to monitor while school is out to make sure all work here is completed and restored before school starts back up.
---	------	---

Corrective Action Required

3	Misc	Site visit. The crew has bored under NE Ball Dr. at the Middle school. They are continuing down the sidewalk in front of the school. School will be resuming on August 20th. I have asked Mears to be completed with all work along the schools by August 15th. I will continue to monitor to make sure they hit that deadline.
---	------	---

Corrective Action Required

4	Misc	Work has continued past Ball Dr. They will be stopping once they are finished at Ball. The original plans called for Mears to bore under Colbern Rd at Ball Dr. They will not be doing that now due to MODOT has told them that they could not bore under 470. Spire is now planning on continuing West along Colbern Rd. done Rice road. We are waiting for those new plans before they will be allowed to continue where they are. I will continue to monitor.
---	------	--

Corrective Action Required

5	Misc	I met with the concrete crew at the corner of Burgandy and Colbert to discuss the layout of the ADA ramps. Mears crews were also cleaning out inlet protection and installing additional
---	------	--

ESC while I was there.

Comments: