

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245644

Address: 1403 SW WINTHROP TER, LEES SUMMIT, MO 64081
1401 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Dustin Agcopra	Partial	Thursday, July 31, 2025

Corrective Action Required:

1	DCM3 ESC REQUIRED 2 DAY	7-17-25 Dustin A, Silt fence is down along 14th st, silt has washed down street onto water tower property. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-21-25 Dustin A, Silt fence has been taken down, mud tracked out on street , siltation has built up at bottom of hill. 7-30-25 Dustin A, Sod is laid down and contractors are cleaning up silt on water dept property 7-31-25 Dustin A, Stop work ordered applied to whole street due to non compliance of other lots.
---	----------------------------	--

Comments: