

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245549
Address: 1933 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Partial	Tuesday, August 05, 2025

Informational:

1	Misc	4-14-25 Dustin A, sw is formed and compacted and slopes are in compliance at this time. Approved to pour 4-18-25 Dustin A, sw was not poured all the way. Will need another pre pour inspection before can pour the rest due to rain. 4-21-25 Dustin A, the rest of sw was poured without a pre pour inspection. No white cure has been applied to new pour and contractor did not use a expansion joint attaching to existing sw. Talked with super and contractor and both are aware. Fail 08/05/25 Jamie S, SW is formed, compacted, and slopes are in compliance with city standards. Approved to pour.
---	------	--

Comments: