

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250835
Address: 4001 SW MONDAVI LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jamie Simerly	Partial	Wednesday, August 06, 2025

Informational:
1 Misc 07/30/25 Jamie S, DW is formed and compacted. Approved to pour.
08/06/25 Jamie S, DW forms are still up, cannot inspect until forms are pulled. Call back in for reinspection.

Comments: