

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, August 06, 2025

Informational:

1	Misc	4-18-25 Dustin A, working on storm
		4-22-25 Dustin A, No work for us being done
		4-23-25 Dustin A, all storm is laid. Boxes are set. Collars are poured and flow fill poured and backfilled.
		5-15-25 Dustin A, Building work being done. Water vault is set,
		5-16-25 Dustin A, Working on service line.
		6-17-25 Dustin A, Working on removing mud and prepping for drive
		7-18-25 Dustin A, Building work, prepping for proof roll
		8-6-25 Dustin A, Nothing for development to look at

Comments: