

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250073
Address: 648 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Wednesday, August 06, 2025

Corrective Action Required:

1 Misc

- missing hold down on truss above garage rear wall
- address cut stud at entry closet cut for hvac
- connect ufer ground to main point of disconnect
- complete and land service cables at meter
- main panel currently wired as sub panel
- secure service entry cable within 12" of disconnect
- address over board wall stud at service cable
- provide proper slope for dwv above primary bathroom
- missing hold down for truss above primary bedroom

Comments: