

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Dustin Agcopra	Partial	Saturday, August 09, 2025

Informational:

1	Misc	08/09/25 Saturday JMJ (Seal-O-Matic, CFS Testing) Contractor laid (APWA type 2 R) aggregate base asphalt on the Southeast area of project . Third party testing on base asphalt was done by CFS. Contractor laid 1,891.59 tons of asphalt from Superior Bowen Asphalt Company L.L.C. . An hour rain delay starting @ 7:00AM contract last load came in around 7:30PM.
---	------	---

Comments: