

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20245940  
Address: 1920 NE DISCOVERY AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                            | Inspector: | Outcome: | Date:                   |
|----------------------------------------|------------|----------|-------------------------|
| <b>Footing Inspection - Commercial</b> | Robb Popp  | Failed   | Monday, August 11, 2025 |

Corrective Action Required:

|   |      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | -east stair tower footing pad 4/S503; foundation wall<br>-elevator footing pad and wall<br>-Ftg&f.wall 5.1/F.5-D.5; 4.3/D.1-B.5; 5/B.1-A; A/5-1.2<br>-Ftg&f.wall from G/3.6-F/1.2<br>-Ftg 1A TO 1F<br><br>-Col pads on lines 2 and 3<br><br>-Ftg & wall A, 1-2 1, A-C<br>-Ftg G 6-7<br>-Ftg&wall G 7-9<br><br>**Ftg from F.9/9-13-F.1/13-pour only if engineer OK piers not aligned under the footing<br><br>- South west corner including stair tower grid 7-10.7 on D.2<br><br>-Ftg South side and Middle East section pour only 6.5- 5.1 |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

- 12 interior column pads ok

8/11/25

-Provide 1.5" clearance at pedestals

**Comments:**