

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOMCOM20240778  
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 2</b>	Devon Perry	Passed	Tuesday, August 12, 2025

Informational:

1	Misc	10-23-24 DP. Met Floyd onsite and took the second sample for the private 6" line to the single fire hydrant
		10-24-24 DP. Second sample failed for TC. Will meet Floyd on Monday for a third sample.
		10-30-24 DP. Met Marty onsite with She Digs it and pulled second samples from the 6" private fire hydrant line and also the domestic service line and fire line to the building pad today. All three samples were delivered to Blue Valley Labs.

Comments: