## CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **STOP WORK ORDER**

## ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE **PROSECUTED**

Permit #: PRRES20252298

Address: 2766 SW 12TH ST, LEES SUMMIT, MO 64081

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection: Outcome: Date: Inspector:

**Erosion Control** Jamie Simerly Failed - Stop Work Thursday, August 14, 2025

**Inspection Residential** 

Corrective Action Required

DCM6 ESC INSP DENIED REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP

STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO

REQUESTED INSPECTION(S) BEING PERFORMED.

- More gravel needed on construction entrance

Corrective Action Required

DCM3 ESC REQUIRED 2

DAY

08/05/25 Jamie S, Erosion control on the back of the lot needs to be addressed around the storm drain east of the property. Strom drain must be cleaned out and silt fence reestablished. Spoils and construction debris on the back of the lot need to be contained as well.

EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN

COMPLIANCE WITHIN TWO BUSINESS DAYS.

08/08/25 Jamie S, Erosion control has not been addressed for

the back of the lot around storm drain or spoils.

08/11/25 Jamie S, Erosion control around the storm drain has been addressed. Spoils and construction debris on the back of

## CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

the lot need to be removed or contained with silt fence. 08/14/25 Jamie S, Spoils and construction debris on the back of the lot need to be removed or contained with silt fence.

**Comments:**