

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Friday, August 15, 2025

Informational:

1	Misc	07/30/25 Wednesday JMJ (Rodriguez / Wendell) 60' of 18" HPDE storm pipe between structure 101 to 102.
		08/04/25 Monday (Rodriguez / Wendell) Set curb inlet 103 and laid 27 feet of 18inch storm pipe.
		08/13/25 Wednesday (Rodriguez / Wendell) Contractor installed 100' of 15" storm pipe between curb inlet 103 and nyloplast 104.
		08/15/25 Friday (Rodriguez / Wendell) Thursday contractor installed 44' of 15" storm and nyloplast. Today contractor installed approximately 40 of storm structure 104.'

Comments: