

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Dustin Agcopra	Passed	Monday, August 18, 2025

Informational:
1 Misc 7-28-25 Dustin A, proof roll performed, Sections on east side did not pass,
7-29-25 Dustin A, proof roll performed , Still sections did not pass
7-29-25 Dustin A, another proof roll performed. failing sections have passed.
Approved to pour
8-18-25 Dustin A, Proof roll for surface passed

Comments: