

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20246440
Address: 2769 SW 12TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Passed	Wednesday, August 20, 2025

Informational:

1 Misc

5-8-25 DP. DW was formed, aggregate compacted, approved to pour.

5-16-25 DP. Forms need removed.

07/16/25 Jamie S, DW forms are still up. Call in for reinspection once forms have been removed.

8/20/25 Tyler S. DW meets all ADA specs and is in compliance. Pass.

Comments: