

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245915

Address: 1402 SW WINTHROP TER, LEES SUMMIT, MO 640811400 SW WINTHROP TER, LEES SUMMIT, MO  
64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Tyler Schreck	Failed	Wednesday, August 20, 2025

Informational:

1 Misc

08/07/25 Jamie S, DW is formed and compacted. Approved to pour.

08/14/25 Jamie S, DW still has forms attached, cannot inspect until forms have been pulled. Call in for reinspection once forms have been pulled.

8/20/25 Tyler S. DW inspection failed due to crack in the DW at the approach.

**Comments:**