CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245915

Address: 1402 SW WINTHROP TER, LEES SUMMIT, MO 640811400 SW WINTHROP TER, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date: **Erosion Control Inspection** Dustin Agcopra Failed Thursday, July 31, 2025 Residential Corrective Action Required: DCM6 ESC INSP REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED **DENIED STREET** IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED CLEAN UP INSPECTION(S) BEING PERFORMED. Corrective Action Required: 7-17-25 Dustin A, Silt fence is down , Storm inlet needs cleaned out .EROSION DCM3 ESC CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN REQUIRED 2 DAY TWO BUSINESS DAYS. 7-21-25 Dustin A, Silt fence has been stood up bur storm inlet still needs cleaned.

- 7-31-25 Dustin A, All properties on Winthrop are STOP WORKED due to non compliance .
- 1. Concrete washout area is over flowing onto street. All concrete debris needs to be removed from street, washout needs to be maintained.
- 2. All silt needs to be cleaned from street and proper erosion control needs to be in place to keep this from happening.
- 3. Storm drains need to be protected, silt socks need to be replaced if they are compacted with mud or debris . Should not have grass growing out of them . After installed they need to be maintained .
- 4. All properties need to have erosion control in place and in working order. Must be maintained throughout

- 5. Before any work can be done on site an erosion control inspection will need to be scheduled.
- 6. NO WORK is allowed on site until these issues have been corrected.

Comments: